(Rs in Lac)

		1	RADP_011			0	· · · ·	the year 2009-		2011			
SN	Name of sector/scheme /project	BADP-Quarterly Progre Location			Year of		Physical target with		Exp.	Cumulative	Physical Progress		
		District	Block	Village	commence- Approved ment of outlay	date for completion of work	Expenditure till now (year wise)	During the quarter	expenditure during the quarter	During the quarter in %age	Cumulative	Remarks/Exec utive Agency	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Block Ajnala												
	D. Infrastructure												
1	Metalled road from Mattenangal to Hailer (3.60 KM)	Amritsar	Ajnala	Mattenangal	2009-10	57.10	31-12-2010	57.10	0.00	57.10	16.05%	100.00%	Work Completed
2	Metalled road from Jaffarkot to Sheikh Bhatti 2.25 KM	Amritsar	Ajnala	Jaffarkot	2009-10	35.66	31-12-2010	35.66	0.00	35.66	22.33%	100.00%	Work Completed
3	Metalled road from Thoba Malikpur to Momanpura 1.35KM	Amritsar	Ajnala	Thoba Malikpur	2009-10	21.10	31-12-2010	21.10	0.00	21.10	10.10%	100.00%	Work Completed
4	Metalled road from Sufian to Sultan Mehal 1.60KM	Amritsar	Ajnala	Sufian	2009-10	23.98	31-12-2010	23.98	0.00	23.98	23.69%	100.00%	Work Completed
	Infrastructure Total					137.84		137.84	0.00	137.84	18.09%	100.00%	
2	Security Related												
E.	Social Security												
1	Link road from Sheikh Bhatti to Barlas(1.00 KM)	Amritsar	Ajnala	Sheikh Bhatti	2009-10	15.00	31-12-2010	15.00	0.00	15.00	23.34%	100.00%	Work Completed
	Total					15.00							
	Grand Total(Ajnala)					152.84		152.84	0.00	152.84	18.61%	100.00%	

(Rs in Lac)

						0	· · · · · ·	the year 2009- e quarter Endi		2011			
SN	Name of sector/scheme /project	Location			Year of		Physical		Exp.	Cumulative	Physical Progress		
		District	Block	Village	commence- ment of scheme	Approved outlay	target with date for completion of work	Expenditure till now (year wise)	During the quarter	expenditure during the quarter	During the quarter in %age	Cumulative	Remarks/Exec utive Agency
	Block Chogawan												
D.	Infrastructure												
1	Const of link road from Gaggarmal to Baba Pala Shaheed to Dera Baba Naga (Length 1 Km)	Amritsar	Chogawan	Bachiwind	2009-10	16.00	31-12-2010	16.00	0.00	16.00	16.87%	100%	work Completed
2	Const of link road from Talla to Karyal to Kot Sidhu (Length 3.50 Km)	Amritsar	Chogawan	Talla	2009-10	55.00	31-12-2010	55.00	0.00	55.00	20.91%	100.00%	work Completed
3	Const of link road from Nepal to Jastarwal to Baba Jalandhari (Length 2.75 Km)	Amritsar	Chogawan	Nepal	2009-10	43.49	31-12-2010	43.49	0.00	43.49	19.99%	100.00%	work Completed
4	Construction of 2 Nos. culverts (12 ft span)	Amritsar	Chogawan	Bachiwind	2009-10	3.00	31-12-2010	3.00	0.00	3.00	16.67%	100.00%	work Completed
5	Const. of Bus Stand (Waiting Hall 30 X 15, PCC Flooring, Toilet Block)	Amritsar	Chogawan	Lopoke	2009-10	8.00	31-12-2010	8.00	0.00	8.00	8.13%	100.00%	work Completed
6	Const. of Bus Stand (PCC Flooring, Toilet Block)	Amritsar	Chogawan	Chogawan	2009-10	5.00	31-12-2010	5.00	0.00	5.00	10.00%	100.00%	work Completed
	Total					130.49		130.49	0.00	130.49	18.80%	100.00%	

(Rs in Lac)

					<b>A</b>			the year 2009- ne quarter End		2011			
SN	Name of sector/scheme /project	Location			Year of		Physical	_	Exp.	Cumulative	Physical Progress		
		District	Block	Village	commence- ment of scheme	Approved outlay	target with date for completion of work	Expenditure till now (year wise)	During the quarter	expenditure during the quarter	During the quarter in %age	Cumulative	Remarks/Exec utive Agency
F.	Miscellaneous												
G.	Security Related												
1	Const & strengthening of link road from main road to BOP Odar Dhariwal (Length 0.88 Km)		Chogawan	Dhariwal	2009-10	14.00	31-12-2010	14.00	0.00	14.00	17.50%	100.00%	work Completed
	Security Related Total					14.00		14.00	0.00	14.00	17.50%	100.00%	
	Grand Total (Chogawan)					144.49		144.49	0.00	144.49	18.68%	100.00%	
1	Monitoring / Eveluation from Guru Nanak Dev University, Economics Department	Amritsar			2009-10	4.00	31-12-2010	0.00	4.00	4.00	100.00%	100.00%	Funds have been drawn and released to the Executing Agencies
	Grand Total					4.00		0.00	4.00	4.00	100.00%	100.00%	-
	Grand Total (Block Ajnala,Chogawan and Monitoring)(Amritsar)					301.33		297.33	4.00	301.33	15.77%	100.00%	