	Name of The Stat	te/District:- <b>Pun</b>	njab/Tarn Tai	ran									
			Location		Year of		Physical		Expenditure	Commulative	Physica	al Progress	
SN	Name of The Sector/Scheme/P roject	District	Block	Village	Commence ment of the Schme	Approved Outlay (in lacs)	<b>Date For</b>	Expenditure till now (Year Wise) (in lacs)	During the Quarter (in lacs)	Upto the Ouarter (in	During the quarter in %age	Commulative Upto the Quarter	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education	Tarn Taran		Gandiwind, Valtoha & 2 Bhikhiwind		3.00	31.3.2007	3.00	0.00	3.00	100%	100%	
В	Health	Tarn Taran		Gandiwind, Valtoha & Bhikhiwind		-	-	-	-	-	-	-	
С	Agriculture & Allied	Tarn Taran		Gandiwind, Valtoha & Bhikhiwind		-	-	-	-	-	-	-	
D	Infrastucture	Tarn Taran	Gandiwind Bhikh		2006-2007	191.78	31.3.2007	191.78	0	191.78	100%	100%	
Е	Social	Tarn Taran	Gandiwind Bhikh	, Valtoha & iiwind	-	-	-	-	-	-	-	-	

				<u>S</u>	ummary-II										
	Quartery Progress Report Under BADP during the year 2006-07														
Nume	Amount Sanct	ioned (in lacs)	Amount rele	ased (in lacs)	Amount uta	alised (in lacs)	NT. C			Work Completed					
Name of District/Block	During the quarter	Commulative	During the quarter	Commulative	During the quarter	Commulative	No. of villages	works planned	Work undertaken	acchivement in percentage					
1	2	3	4	5	6	7	8	9	10	11					
Tarn Taran	-	194.78	-	194.78	-	194.78	32	38	38	38 (100%)					

				Border	Area Develor	oment Prog	ramme (BADP)	<u>)</u>					
				BADP- Qua	rterly Progres	s (Financial	l & Physical) R	eport					
	Name of the State/ District: Punjab/Ta	rn Taran			Blo	ck: Gandiw	ind	T					
			Locatio	n							Physical	progress	
SN	Name of the Sector/ Scheme/ Project 2 Education	District	Block	Village	Year of commencem ent of Scheme	Approved Outlay	Physical Target with Date for Com	till now	Expenditure during the quarter	Commulative Exp. Upto the quarter		Commulativ e upto the qua In %age	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Α	Education												
1	Public Library & Reading room	T.T	G.Wind	Kalas	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0%	100%	Completed
	Total					1.00		1.00	0.00	1.00	0%	100%	
В	Health												
С	Agriculture & Allied Sector	-	-	-	-	-	-	-	-	-	-	-	-
D	Infrastructure	-	-	-	-	-	-	-	-	-	-	-	-
2	Strengthening of existing roads (Only link roads)	T.T	G.Wind	*Pul Kanjri	2006-07	5.00	31.3.2007	5	0	5	0	100	Completed
3	Strengthening of existing foands 1 ( Only link roads)	T.T	G.Wind	Manak pur	2006-07	1.20	31.3.2007	1.2	0	1.2	0	100	Completed
4	Strengthening of existing roads (Only link roads)	T.T	G.Wind	Manak pur	2006-07	4.00	31.3.2007	4.00	0.00	4.00	0%	100%	Completed
5	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Chhina BidiChand	2006-07	6.00	31.3.2007	6.00	0.00	6.00	0%	100%	Completed
6	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Bir Raja Teja Singh	2006-07	3.00	31.3.2007	3.00	0.00	3.00	0%	100%	Completed

	Name of the State/ District: Punjab/Tar	rn Taran			Blo	ck: Gandiw	rind						
			Locatio	n							Physica	l progress	
SN	Name of the Sector/ Scheme/ Project	District	Block	Village	Year of commencem ent of Scheme	Approved Outlay	Physical Target with Date for Com	till now	Expenditure during the quarter	Commulative Exp. Upto the quarter	During the quarter in %age	Commulativ e upto the qua In %age	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Naushera	2006-07	3.00	31.3.2007	3.00	0.00	3.00	0	100	Completed
8	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Havellia	2006-07	7.00	31.3.2007	7.00	0.00	7.00	0%	100%	Completed
9	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Dhanoe Kalan	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
10	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Khairdin Ke	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0	100	Completed
11	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Mianpur	2006-07	7.00	31.3.2007	7.00	0.00	7.00	0%	100%	Completed
12	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	G.Wind	Saqrai Amanat Khan	2006-07	4.00	31.3.2007	4.00	0.00	4.00	0%	100%	Completed
13	Construction of culverts/Bridges & roads	T.T	G.Wind	*Dauke	2006-07	9.90	31.3.2007	9.90	0.00	9.90	0	100	Completed
14	Provision of civic amenities like electricity, water, pathways. Public toiletsctc. in slum areas of cities, towns toiletsctc. in slum areas of cities, towns and villages & in SC/S T habitations.	T.T	G.Wind	Cheema Kalan	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed

	Name of the State/ District: Punjab/Tar	rn Taran			Blo	ck: Gandiw	vind						
			Locatior	I							Physica	l progress	
SN	Name of the Sector/ Scheme/ Project	District	Block	Village	Year of commencem ent of Scheme	Approved Outlay	Physical Target with Date for Com	till now	Expenditure during the quarter	Commulative Exp. Upto the quarter	During the quarter in %age	Commulativ e upto the qua In %age	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	Dhalla	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
16	Repair & Maintenance of works is any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	Bhaini Rajputan	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
17	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
18	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	2.80	31.3.2007	2.80	0.00	2.80	0	100	Completed
19	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0	100	Completed
20	Repair & Maintenance of works any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	T.T	G.Wind	-	2006-07	1.57	31.3.2007	1.57	0.00	1.57	0%	100%	Completed

	Name of the State/ District: Punjab/Ta	rn Taran			Blo	ck: Gandiw	ind						
			Location								Physical	l progress	
SI	Name of the Sector/ Scheme/ Project	District	Block	Village	Year of commencem ent of Scheme	Approved Outlay	Physical Target with Date for Com	till now	Expenditure during the quarter				Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	G.Wind	-	2006-07	3.00	31.3.2007	3.00	0.00	3.00	0%	100%	Completed
	Total	T.T	G.Wind	-	2006-07	70.47		70.47	0.00	70.47	0%	100%	
E	Social	-	-	-	-	-	-	-	-	-	-	-	
	Grand Total	T.T	G.Wind		2006-07	71.47		71.47	0.00	71.47	0%	100%	

				Border A	rea Developr	nent Progra	amme (BAD	<u>)</u>					
			B	ADP- Quarte	erly Progress	(Financial	& Physical)	) Report					
	Name of the State/ District:Punjab/T	arn Tara	n		Block	: Bhikhiwi	nd	1					
			Locatio	n	<b>X</b> 7 C		<b>DI</b> 1	Expendit	Expenditu	Commulat	Physical	progress	
SN	Name of the Sector/ Scheme/ Project	District	Block	Village	Year of cpmmence ment of Scheme	Approved Quality	Physical Target with Date for Com	ure till now (Year wise) (in lacs)	re during the quarter (in lacs)	ive Exp Upto the	During the quarter in %age	Commulati ve upto the qua In %age	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Α	Education												
1	Public Library & Reading room	T.T	Bhikhi Wind	Sand pura	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0%	100%	Completed
2	Public Library & Reading rooms & Dev. Of Play Field	T.T	Bhikhi Wind	Sand pura	2006-07	1.00	31.3.2007	1.00	0.00	1.00	0%	100%	Completed
	Total	T.T	Bhikhi Wind	Bhikhi Wind	2006-07	2.00	31.3.2007	2.00	0.00	2.00	0%	100%	Completed
B	Health												
С	Agriculture & Allied Sector	-	-	-	-	-	-	-	-	-	-	-	-
D	Infrastructure	-	-	-	-	-	-	-	-	-	-	-	-
3	Strengthening of existing roads (Only link roads)	T.T	Bhikhi Wind	*Dal	2006-07	4.58	31.3.2007	4.58	0.00	4.58	0%	100%	Completed
4	Strengthening of existing foands 1 ( Only link roads)	T.T	Bhikhi Wind	Bhagwan Pura	2006-07	0.00	31.3.2007	-	-	-	-	-	-
5	Strengthening of existing roads (Only link roads)	T.T	Bhikhi Wind	Basrke	2006-07	12.00	31.3.2007	12.00	0.00	12.00	0%	100%	Completed

	Name of the State/ District:Punjab/Ta	arn Taran	1		Block	: Bhikhiwi	nd						
			Locatio	n	<b>N</b> 2 <b>0</b>			Expendit	Expenditu	Commulat	Physical	l progress	
SN	Name of the Sector/ Scheme/ Project	District	Block	Village	Year of cpmmence ment of Scheme	Approved Quality	Physical Target with Date for Com	ure till now (Year wise) (in lacs)	re during the	ive Exp Upto the	During the quarter in %age	Commulati ve upto the qua In %age	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Bhikhi Wind	Mugal Chak	2006-07	19.00	31.3.2007	19.00	0.00	19.00	0	100	Completed
7	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Bhikhi Wind	Sidhwan	2006-07	3.66	31.3.2007	3.66	0.00	3.66	0%	100%	Completed
8	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	Bhikhi Wind	Basrke	2006-07	3.50	31.3.2007	3.50	0.00	3.50	0%	100%	Completed
	Total	T.T	Bhik	hi Wind	2006-07	42.74		42.74	0.00	42.74	0%	100%	
Ε	Social	-	-	-	-	-	-	-	-	-	-	-	
	Grand Total	T.T	Bhik	hi Wind	2006-07	44.74		44.74	0.00	44.74	0%	100%	

				Borde	r Area Deve	lopment Pr	ogramme (l	BADP)					
				BADP- Qua	arterly Prog	ress (Finan	cial & Physi	ical) Report					
Na	me of the State/ District:Pun	ijab/Tarn Ta	aran		F	Block: Valto	ha						
			Location	1						Commulat	Physical	progress	
SN	Name of the Sector/ Scheme/ Project	District	Block	Village	Year of commence ment of Scheme	Approved Quality	Physical Target with Date for Com	Expenditure till now (Year wise) (in lacs)	Expenditure during the quarter (in lacs)	ive Exp Upto the quarter (in lacs)	During the quarter in %age	Commulat ive upto the qua In %age	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Α	Education												
В	Health												
С	Agriculture & Allied Sector												
D	Infrastructure												
1	Rural sanitation	T.T	Valtoha	*Kalia, Wa Tara Singh, Khem Karn	2006-07	4.80	31.3.2007	4.80	0.00	4.80	0%	100%	Completed
2	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Cheema, Asal (Uttar)	2006-07	9.00	31.3.2007	9.00	0.00	9.00	0%	100%	Completed
3	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Bhura Kena	2006-07	10.22	31.3.2007	10.22	0.00	10.22	0%	100%	Completed
4	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Kalla	2006-07	12.00	31.3.2007	12.00	0.00	12.00	0%	100%	Completed
5	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Manawan	2006-07	8.00	31.3.2007	8.00	0.00	8.00	0%	100%	Completed

Na	me of the State/ District:Punj	ab/Tarn Ta	aran		E	Block: Valto	ha						
			Locatio	n						Commulat	Physical	progress	
SN	Name of the Sector/ Scheme/ Project	District	Block	Village	Year of commence ment of Scheme	Approved Quality	Physical Target with Date for Com	Expenditure till now (Year wise) (in lacs)	Expenditure during the quarter (in lacs)	ive Exp Upto the quarter (in lacs)	During the quarter in %age	Commulat ive upto the qua In %age	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Mahmood pura, Dibbipura & Amarkot	2006-07	19.21	31.3.2007	19.21	0.00	19.21	0%	100%	Completed
7	Strengthening of existing roads (Only link roads)	T.T	Valtoha	Bhangala & Juggian Noor Mohamad	2006-07	8.00	31.3.2007	8.00	0.00	8.00	0%	100%	Completed
8	Drinkiing Water Facility- construction of tube wells, Water tanks.	T.T	Valtoha	*Kalia, Wa Tara Singh	2006-07	3.20	31.3.2007	3.20	0.00	3.20	0%	100%	Completed
9	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	Valtoha	Valtoha	2006-06	3.64	31.3.2006	3.64	0.00	3.64	0%	100%	Completed

			aran		E	Block: Valto	ha						
			Location	l						Commulat	Physical	progress	
SN	Name of the Sector/ Scheme/ Project	District	Block	Village	- Year of commence ment of Scheme	Approved Quality	Physical Target with Date for Com	Expenditure till now (Year wise) (in lacs)	Expenditure during the quarter (in lacs)	ive Exp	During the quarter in %age	ive linto	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	Const. of buildings for local bodies for recog. Distr. or Stale Sports Associations & for cultural & sports activities or for hospitals (Provision for multi-gym facilities in gymcentres, sports asso, Phys. education training institutions etc.	T.T	Valtoha	Rajoke	2006-07	0.50	31.3.2007	0.50	0.00	0.50	0%	100%	Completed
,	Total	T.T	Valtoha		2006-07	78.57		78.57	0.00	78.57	0%	100%	
E	Social	-	-	-	-	-	-	-	-	-	-	-	
	Grand Total	T.T	Valtoha		2006-07	78.57	31.3.2007	78.57	0.00	78.57	0%	100%	
:	* Security Related Schemes												