				er Area Develo		<u> </u>				24 2 2044			
	•	BADP -Quarterly Progress  Location			Year of	rinanciai &	Physical		Expendit		Physical Progress		
SN		District	Block	Village	cement Outla	Approved Outlay of the Scheme	Target for completion of the scheme	_	ure During The Quarter	Expenditure Upto the Ouarter	During the Quarter in % age	Commulative upto the Quarter in % age	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
D	Infrastructure												
1	Metalled road Chhichhrewal to Padhri (1.87 km.)	Tarn Taran	Gandiwind	Chhichhrewal (SC)	2010-11	28.99	30.6.2011	20.00	2.00	22.00	7%	76%	
2	Metalled road from Rasoolpur road to Havellian road back side of school (0.89 Km.)	Tarn Taran	Gandiwind	Chhina Bidhi Chand	2010-11	13.83	30.6.2011	2.50	2.50	5.00	18%	36%	
	Sub Total					42.82		22.50	4.50	27.00	11%	63%	

				er Area Develo		<u> </u>				24 2 2014			
	Name of the Sector and Schemes/Project		BADP -Quarterly Progres  Location			Financial &	Physical		Expendit		Physical Progress		
SN		District	Block	Village	Commen cement of Scheme		Target for completion of the scheme	_	ure During The Quarter	Expenditure Upto the Quarter	During the Quarter in % age	Commulative upto the Quarter in % age	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
F	Security Related												
1	Improving BOP Defence potential by Construction of CC Payment within BOP connecting 02, Jawan'barrack, 01 Mahila barrack, CC cum Visitor room, water point, both gates of the BOP, Cook house cum Dinning Hall and toilet block at BOP, Chhina Bidhi Chand, Construction of open pucca drains connecting toilet block within the BOP along Ring-bundh defense and C/O 02 Nos soak pit at BOP Chhina Bidhi Chand to overcome Water logging problem hindering BOP defence	Tarn Taran	Gandiwind	BOP Chhina Bidhi Chand	2010-11	3.00	30.6.2011	0.00	0.00	0.00	0%	0%	
2	C/O Kissan waiting shed with lavatory facility at BOP N/Dhalla	Tarn Taran	Gandiwind	BOP N/ Dhalla	2010-11	0.88	30.6.2011	0.00	0.00	0.00	0%	0%	
3	C/O Kissan waiting shed with lavatory facility at BOP Mohinder	Tarn Taran	Gandiwind	BOP Mohinder	2010-11	0.88	30.6.2011	0.00	0.00	0.00	0%	0%	
	Sub Total					4.76		0.00	0.00	0.00	0%	0%	
	Total (Gandiwind)					47.58		22.50	4.50	27.00	9%	57%	
D.	Infrastructure												
1	Const.of link road from Harike Khalra road to Marimegha link road , Via Shiv Bhatha (1.25 km)	Tarn Taran	Bhikhiwind	Marimegha	2010-11	19.375	30.6.2011	7.00	8.00	15.00	41%	77%	
2	Const.of link road from Narli Dhun road bridge upto Sidhwan link road (1.80 km)	Tarn Taran	Bhikhiwind	Sidhwan	2010-11	27.90	30.6.2011	12.00	5.00	17.00	18%	61%	

				er Area Develo	_	<u> </u>			4 17 19	21 2 2011			
			BADP -Quarterly Progress  Location				Physical		Expendit		Physical Progress		
SN	Name of the Sector and Schemes/Project	District	Block	Village	Commen cement of Scheme	Approved Outlay of the Scheme	Target for completion of the scheme	_	ure During The Quarter	Expenditure Upto the Quarter	During the Quarter in % age	Commulative upto the Quarter in % age	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	Const.of link road from Village Poohla upto Veeram link road (1.25 km)	Tarn Taran	Bhikhiwind	Poohla	2010-11	19.375	30.6.2011	8.00	4.00	12.00	21%	62%	
4	Const.of link road from Harike Khalra road to Village Amisha, Via Dera Radha Swami (1.00 km)	Tarn Taran	Bhikhiwind	Amisha	2010-11	15.50	30.6.2011	6.50	3.50	10.00	23%	65%	
5	Const.of Approach road from Village Dode Road to link Village Khalra (BP)	Tarn Taran	Bhikhiwind	Khalra	2010-11	1.745	31.3.2011	0.50	1.245	1.745	71%	100%	
6	Const.of Approach from Village Bhagwanpura road( water tank ) to Village Mari Gaur Singh Road ( 0.25 km)	Tarn Taran	Bhikhiwind	Bhagwanpura	2010-11	6.975	30.6.2011	3.50	1.00	4.50	14%	65%	
	Sub Total					90.87		37.50	22.745	60.245	25%	66%	
F	Security Related												
1	Approach road bricks paving from village Dal to BOP Dharma gate No:137	Tarn Taran	Bhikhiwind	Dal	2010-11	3.00	31.3.2011	1.00	2.00	3.00	67%	100%	
2	Approach road bricks paving from village Khalra link road to BOP Karma gate No:133	Tarn Taran	Bhikhiwind	Khalra	2010-11	2.00	31.3.2011	1.00	1.00	2.00	50%	100%	
3	Toilets for children & staff at Junior school at village Theh kala	Tarn Taran	Bhikhiwind	Theh kala	2010-11	1.71	30.6.2011	0.75	0.00	0.75	0%	44%	

			Border	Area Devel	opment Pr	ogramme (B.	A.D.P) 2010-	-11					
			BADP -Quar	terly Progre	ss Report (	Financial &	Physical) Fo	r The Qua	arter Endi	ng 31-3-2011	T		
			Location				Physical		Expendit	Commulative	Physical Progress		
SN	Name of the Sector and Schemes/Project	District	Block	Village	Commen cement of Scheme	Outlay of the Scheme	completion	_	ure During The Quarter	Expenditure Upto the Quarter		Commulative upto the Quarter in % age	Kemarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	Construction of internal CC roads linking baracks at BOP Narli	Tarn Taran	Bhikhiwind	Narli	2010-11	3.00	31.3.2011	1.00	2.00	3.00	67%	100%	
	Sub Total					9.71		3.75	5.00	8.75	51%	90%	
	Grand Total (Bhikhiwind)					100.58		41.25	27.75	69.00	28%	69%	

				er Area Develo	_	<u> </u>							
			BADP -Quarterly Progres			Financial &		or The Qu	arter End	ing 31-3-2011			
			Locatio	n	cement	A 3	Physical	Expendit	Expendit ure During The Quarter	Expenditure Upto the	Physical Progress		
SN	Name of the Sector and Schemes/Project	District	Block	Village		Approved Outlay of the Scheme	completion				During the Quarter in % age	Commulative upto the Quarter in % age	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
D.	Infrastructure												
1	Const.of Approach road with P.C from village Madhar Mathra Bagi -Algon Kothi to village Hundal (S.C) (1.75 km)	Tarn Taran	Valtoha	madhar Mathra Bagi	2010-11	27.125	30.6.2011	17.20	2.80	20.00	10%	74%	
2	Const.of Approach road with P.C from village Kalas (pul Kanjari) to Khem Kara (1.25 km)	Tarn Taran	Valtoha	Kalas	2010-11	19.375	30.6.2011	0.00	0.00	0.00	0%	0%	
3	Const.of Approach road with P.C from A.B.K road to link valtoha-dibipura (S.C)road(pul) (1.15 km)	Tarn Taran	Valtoha	Algon Kala	2010-11	17.825	31.3.2011	16.80	1.025	17.825	6%	100%	
4	Const.of Approach road with P.C from Village Chema Kurd to to link pind Chema Abadian (3.00 km)	Tarn Taran	Valtoha	Chema kurd	2010-11	46.5	30.6.2011	19.50	10.50	30.00	23%	65%	
5	Const.of Approach road with P.C from Village Varnala Phirni to link pind Lati (3.00 km)	Tarn Taran	Valtoha	Varnala	2010-11	20.15	30.6.2011	18.60	0.00	18.60	0%	92%	
6	Const.of Approach road with P.C from Village Mastgarh Phirni to link Chatuian with Brick Paving	Tarn Taran	Valtoha	Mastgarh	2010-11	3.125	30.6.2011	2.00	0.00	2.00	0%	64%	

## Border Area Development Programme (B.A.D.P) 2010-11 BADP -Quarterly Progress Report (Financial & Physical) For The Quarter Ending 31-3-2011 **Physical Progress** Location Year of **Physical Expendit** Commulative Approved Target for Expendit Commen ure **Expenditure** Commulative Outlay of completion SN **During During the Remarks** Name of the Sector and Schemes/Project cement ure till Upto the upto the of the Quarter in **District** Block Village of the Scheme The now **Ouarter Ouarter in %** % age **Scheme** scheme **Ouarter** age 2 5 8 9 11 12 13 1 3 4 6 7 10 14 Construction of link road from Jhugian Noor Tarn Jhugian Noor Valtoha 2010-11 14.34 0.00 9.00 9.00 30.6.2011 63% 63% Mohamad to Gurdwara Lalan Wala (0.94 KM) Mohamad Taran Sub Total-D 23.33 148.44 74.10 97.43 16% 66% $\mathbf{F}$ **Security Related** Link road Bricks Paving from village Pallopati to Tarn 8 Bn BSF Valtoha 2010-11 4.00 0.00 0.00 0% 30.6.2011 0.00 0% fence gate No:145 Taran Amarkot Bricks Paving from fence gate No:153 of BOP 8 Bn BSF Tarn Valtoha 2010-11 4.00 30.6.2011 0.00 0.00 0.00 0% 0% Kalas to fence gate No:154 BOP Harbhajan Amarkot Taran Tarn 80 Bn BSF Installation of deep Hand Pumps 2010-11 3.20 30.6.2011 0.00 0.00 0.00 0% Valtoha 0% Khem Karan Taran Urinal point with runningWater at Gate for Tarn 80 Bn BSF Kissan/Mahila in AOR of Tbundh and BOP 2010-11 3.00 30.6.2011 0.00 0.00 0.00 0% Valtoha 0% Khem Karan Taran Gajjal 80 Bn BSF Const.of Brick Soilling link road between Tarn 2010-11 2.52 Valtoha 30.6.2011 0.00 0.00 0.00 0% 0% Village Gajjal to BOP Gajjal (Approx-3.5 Kms) Khem Karan Taran **Sub Total** 0% 16.72 0.00 0.000.00 0% 59% Total (Valtoha) 165.16 74.10 23.33 97.43 14%

			Bord	ler Area Devel	opment Pr	ogramme (B.	A.D.P) 2010	-11					
		]	BADP -Qu	arterly Progre	ss Report (	Financial &	Physical) Fo	r The Qu	arter End	ing 31-3-2011			
		Location			Year of		Physical	_	Expendit	Commulative	Physical Progress		
SN	Name of the Sector and Schemes/Project	District	Block	Village	Commen cement of Scheme		completion	_	ure During The Quarter	Expenditure Upto the Quarter	During the Quarter in % age	Commulative upto the Quarter in % age	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
G.	Administrative Expenses	Tarn Taran			2010-11	4.77		0.00	0.00	0.00	0%	0%	
	Total					4.77		0.00	0.00	0.00	0%	0%	
	Grand Total (Tarn Taran)					318.09	0.00	137.85	55.58	193.43	17%	61%	