

**Grants - 13th FC for Development of Border Area 2011-12**

**Quarterly progress report for the quarter ending 30/09/2014 under BADP-2011-12**

Distt. Gurdaspur												(Rs. In Lacs)	
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Cummulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>Block Dera Baba Nanak</b>													
<b>A. Infrastructure</b>													
1	Repair and up-grdation of water works of Talwandi Goraya	Gurdaspur	Dera Baba Nanak	Talwandi Goraya	2011-12	3.50	31-03-2013	3.50	0.00	3.50	0	100	Work Completed
2	Construction of link to village abadiesin village Chandu Manj	Gurdaspur	Dera Baba Nanak	Chandu Manj	2011-12	6.50	31-03-2013	6.50	0.00	6.50	0	100	Work Completed
3	Construction of link to village abadiesConstruction of school building in village Fazlabad	Gurdaspur	Dera Baba Nanak	Fazlabad	2011-12	3.00	31-03-2013	3.00	0.00	3.00	0	100	Work Completed
4	Construction of link to village abadies in village Mir Kachana	Gurdaspur	Dera Baba Nanak	Mir Kachana	2011-12	2.00	31-03-2013	2.00	0.00	2.00	0	100	Work Completed
5	Construction of link to village abadies in village Road Khehra	Gurdaspur	Dera Baba Nanak	Road Khehra	2011-12	3.00	31-03-2013	3.00	0.00	3.00	0	100	Work Completed
6	Construction of link to village abadiesin village Dalam	Gurdaspur	Dera Baba Nanak	Dalam	2011-12	3.00	31-03-2013	3.00	0.00	3.00	0	100	Work Completed
7	Construction of link to village abadies in village Ughrewal	Gurdaspur	Dera Baba Nanak	Ughrewal	2011-12	4.00	31-03-2013	4.00	0.00	4.00	0	100	Work Completed
8	Construction of link to village abadies in village Akarpura Wada	Gurdaspur	Dera Baba Nanak	Akarpura Wada	2011-12	3.50	31-03-2013	3.50	0.00	3.50	0	100	Work Completed
9	Construction of link to village abadies in village Akarpura Chhota	Gurdaspur	Dera Baba Nanak	Akarpura Chhota	2011-12	2.00	31-03-2013	2.00	0.00	2.00	0	100	Work Completed
10	Construction of link to village abadies in village Umarwal	Gurdaspur	Dera Baba Nanak	Umarwal	2011-12	2.50	31-03-2013	2.50	0.00	2.50	0	100	Work Completed
11	Construction of link to village abadies in village Dhawan	Gurdaspur	Dera Baba Nanak	Dhawan	2011-12	1.50	31-03-2013	1.50	0.00	1.50	0	100	Work Completed
12	Construction of road from Dhollowal to Arli Bhan (1.5 Km)	Gurdaspur	Dera Baba Nanak	Dollowal	2011-12	21.50	31-03-2013	21.50	0.00	21.50	0	100	Work Completed
13	Construction of link road/way leading to Patti Rampur (4 Km Length & 16 Ft.Width)	Gurdaspur	Dera Baba Nanak	Patti Rampur	2011-12	0.50	31-03-2013	0.50	0.00	0.50	0	100	Work Completed
14	Construction of road (4200 ft) leading to Khehra Sultan up to Makhan Raj house	Gurdaspur	Dera Baba Nanak	Khaira Sultan	2011-12	7.73	7.73	7.73	0.00	7.73	0	100	Work Completed
15	Construction of link road/way (1500 ft) leading to village Nijjar up to Ranjit Singh and Dessa Singh houses	Gurdaspur	Dera Baba Nanak	Nijjar	2011-12	2.78	31-03-2013	2.78	0.00	2.78	0	100	Work Completed
16	Construction of link road/way (3400 ft) leading to village Malakpur Harruwal up to Diwan Singh and Makhan Singh Singh houses	Gurdaspur	Dera Baba Nanak	Malakpur	2011-12	6.25	31-03-2013	6.25	0.00	6.25	0	100	Work Completed

Distt. Gurdaspur											(Rs. In Lacs)		
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Cummulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
17	Construction of link road/way (1400 ft) leading to village Fattupur Khurd up to Fauja Singh and Master Amarjit Singh houses	Gurdaspur	Dera Baba Nanak	Fattupur Khurd	2011-12	2.58	31-03-2013	2.58	0.00	2.58	0	100	Work Completed
18	Construction of link road/way (800 ft) leading to village Fattupur up to Gurdial Singh house	Gurdaspur	Dera Baba Nanak	Fattupur	2011-12	1.47	31-03-2013	1.47	0.00	1.47	0	100	Work Completed
19	Construction of link road/way (2000 ft) leading to village Dehar up to Ajit Singh and Hazara Singh houses	Gurdaspur	Dera Baba Nanak	Dehar	2011-12	3.68	31-03-2013	3.68	0.00	3.68	0	100	Work Completed
20	Construction of link road/way (4 Km 900 ft) leading to village Arli Bhan up to Mukhwant Singh, Dharam Singh and Gian Singh houses	Gurdaspur	Dera Baba Nanak	Arli Bhan	2011-12	1.66	31-03-2013	1.66	0.00	1.66	0	100	Work Completed
21	Construction of link road/way (3280 ft) leading to village Rai Chack up to Aroop Singh, Sampuran Singh, Ajaib Singh, Hazura Singh, Joginder Singh and Amarjit Singh houses	Gurdaspur	Dera Baba Nanak	Raichack	2011-12	6.03	31-03-2013	6.03	0.00	6.03	0	100	Work Completed
22	Construction of link road/way (2400 ft) leading to village Roopowali up to Ajit Singh, Baba Sarbjit Singh, Kulwant Singh, Gurdial Singh and Kashmir Singh houses	Gurdaspur	Dera Baba Nanak	Roopowali	2011-12	4.42	31-03-2013	4.42	0.00	4.42	0	100	Work Completed
23	Construction of link road/way (1900 ft) leading to village Maan up to Primary School	Gurdaspur	Dera Baba Nanak	Maan	2011-12	3.50	31-03-2013	3.50	0.00	3.50	0	100	Work Completed
24	Construction of link road/way leading to village Mashralla up to Surjit Singh dera	Gurdaspur	Dera Baba Nanak	Mashralla	2011-12	1.47	31-03-2013	1.47	0.00	1.47	0	100	Work Completed
25	Construction of link road/way (3500 ft) leading to village Singhpura up to Avtar Singh Manager, Hira Singh S/o Bachan Singh, Dhir Singh S/o Jaimal Singh houses	Gurdaspur	Dera Baba Nanak	Singhpura	2011-12	6.44	31-03-2013	6.44	0.00	6.44	0	100	Work Completed
26	Construction of link road/way (3200 ft) leading to village Dargabad up to Gurdip Singh S.o Khazan Singh house, from Gurdial Singh dera up to Kotli Surat Malhin road, from Lukmanian road to Christian Graveyard and up to Bakhshish Singh dera	Gurdaspur	Dera Baba Nanak	Dargabad	2011-12	5.88	31-03-2013	5.88	0.00	5.88	0	100	Work Completed
27	Construction of link road/way (250 ft) leading to village Udhowali up to Jagir Singh, Jaswant Singh, Mohinder Singh, Prabhdayal Singh and Mukhtar Singh houses	Gurdaspur	Dera Baba Nanak	Udhowali	2011-12	0.50	31-03-2013	0.50	0.00	0.50	0	100	Work Completed
28	Construction of link road/way (22 Km 4200 ft) leading to village Maman up to Joga Singh, Mulkha Singh, Balli Singh, Gurnam Singh, Kanwaljit Singh and Veer Singh houses	Gurdaspur	Dera Baba Nanak	Maman	2011-12	7.73	31-03-2013	7.73	0.00	7.73	0	100	Work Completed

Distt. Gurdaspur											(Rs. In Lacs)		
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Cummulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
29	Construction of link road/way (5 Acre 1200 ft) leading to village Dharmabad up to Satnam Singh house along Chhappar	Gurdaspur	Dera Baba Nanak	Dharmabad	2011-12	2.21	31-03-2013	0.00	2.21	2.21	100	100	Work Completed
30	Construction of link road/way (5500*8 ft) leading to village Jaurian Kalan up to Jang Bahadur, Pritam Singh, Niranjana Singh and Gurdail Singh houses	Gurdaspur	Dera Baba Nanak	Jourian Kalan	2011-12	10.12	31-03-2013	10.12	0.00	10.12	0	100	Work Completed
31	Construction of link road/way (9000 ft) leading to village Kotli Surat Malhi up to Balwinder Singh, Sampuran Singh, Sardar Singh and Takia Baba Bulleh Shah dera	Gurdaspur	Dera Baba Nanak	Kotli Surat Malhi	2011-12	16.56	31-03-2013	16.56	0.00	16.56	0	100	Work Completed
32	Construction of link road/way ((7460 ft) leading to village Shahpur Goraya upto Jathedar Randhir Singh dera (450 ft), upto Chhe Chhatian dera (1 Km), up to Kulwinder Singh S/o Karnail Singh dera (1 Km) and up to Kashmir Singh S/o Karnail Singh dera (450 ft)	Gurdaspur	Dera Baba Nanak	Shahpur Goraya	2011-12	13.72	31-03-2013	13.72	0.00	13.72	0	100	Work Completed
33	Construction of link road/way (240 ft) from Bachan Singh house to Kashmir Singh house, from Bakhshish Singh house up to link road, Piara Singh and Subha Singh houses	Gurdaspur	Dera Baba Nanak	Chainewal	2011-12	0.44	31-03-2013	0.44	0.00	0.44	0	100	Work Completed
34	Construction of link road/way (570 ft) from main road up to Mulkha Singh, Gurmeet Singh, Amar Singh and Dilbag Singh houses	Gurdaspur	Dera Baba Nanak	Chakanwali	2011-12	1.04	31-03-2013	1.04	0.00	1.04	0	100	Work Completed
35	Construction of link road/way (828 ft) from Pindha Singh house to main street, from Manu house to Prem house, from Daru Masih house to Church and from Chaman house to main street	Gurdaspur	Dera Baba Nanak	Daburji	2011-12	1.52	31-03-2013	1.52	0.00	1.52	0	100	Work Completed
36	Construction of link road/way (670 ft) from main road to Sohan Singh house, from Dalip Singh house to main road and from main road to Kartar Singh house	Gurdaspur	Dera Baba Nanak	Dala	2011-12	1.23	31-03-2013	1.23	0.00	1.23	0	100	Work Completed
37	Construction of link road/way (771 ft) from Master Avtar Singh house to Gulzar Singh house, Pargat Singh house to Gurdwara Sahib, Nirmal Singh house to Nanak Singh house, Harbans Singh house to Hari Singh house, Jarnail Singh house to Harbans Singh house, Mata Amar Kaur house to Jashpal Singh house, School to Gulzar Singh house, Palle Di Havelli to Palle house and Gulzar Masih house to Gulla Masih house	Gurdaspur	Dera Baba Nanak	Dargabad	2011-12	1.30	31-03-2013	1.30	0.00	1.30	0	100	Work Completed
38	Construction of link road/way (956 ft) from Gurmej Masih house to William Masih house, Gurmej Masih house to Tarsem Singh house, link road to Chhappar and Chhappar to Puran Chand house	Gurdaspur	Dera Baba Nanak	Dolowal	2011-12	1.75	31-03-2013	1.75	0.00	1.75	0	100	Work Completed
39	Construction of link road/way (1500 ft) from Tarsem Singh house to Gurdip Singh house	Gurdaspur	Dera Baba Nanak	Dharamkot Randhawa	2011-12	2.76	31-03-2013	2.76	0.00	2.76	0	100	Work Completed

Distt. Gurdaspur											(Rs. In Lacs)		
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Cummulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
40	Construction of link road/way (520 ft) from Isher Singh house's Chowk up to firni, from firni to Kashmir Singh house, from Isher Singh house upto pucci road and upto Daljit Singh house	Gurdaspur	Dera Baba Nanak	Gillanwali	2011-12	0.96	31-03-2013	0.96	0.00	0.96	0	100	Work Completed
41	Construction of link road/way (4020 ft) from Sukhdev Singh house to link road, Satnam Singh house to Sukhdev Singh house, Mohan Singh house to link road and School to Kuldip Singh house	Gurdaspur	Dera Baba Nanak	Ghanie-ke-bet	2011-12	7.40	31-03-2013	7.40	0.00	7.40	0	100	Work Completed
42	Construction of link road/way (1600 ft) from Baldev Singh Conductor house to Gurnam Singh house	Gurdaspur	Dera Baba Nanak	Haveli Khurd	2011-12	2.94	31-03-2013	2.94	0.00	2.94	0	100	Work Completed
43	Construction of link road/way (5500 ft) upto Harjit Singh, Jang Bahadhurn Singh, Niranjan Singh, Pritam Singh, Gurdial Singh and Bahadhur Singh dera	Gurdaspur	Dera Baba Nanak	Jourian Kalan	2011-12	0.00	31-03-2013	0.00	0.00	0.00	0	0	Erroneously work had been proposed 2 times
44	Const. Of link/way at village Udhowali Khurd	Gurdaspur	Dera Baba Nanak	Udhowali	2011-12	4.03	31-03-2013	4.03	0.00	4.03	0	100	Work Completed
45	Construction of link road/way (850 ft) from side drain main road to Darshan Singh house, David house to Rulda house and from Jeeto house to Surat Singh house	Gurdaspur	Dera Baba Nanak	Jourian Khurd	2011-12	1.56	31-03-2013	1.56	0.00	1.56	0	100	Work Completed
46	Construction of link road (550 ft) from village firni, from Gurdip Singh house to Balwinder Singh house	Gurdaspur	Dera Baba Nanak	Kahlanwali	2011-12	1.01	31-03-2013	1.01	0.00	1.01	0	100	Work Completed
47	Construction of link road from main road upto village (1200 ft)	Gurdaspur	Dera Baba Nanak	Khana Chamaran	2011-12	2.21	31-03-2013	0.00	2.21	2.21	100	100	Work Completed
48	Construction of link road/way (3400 ft) from main road to Rattan Singh, Amarjit Singh houses and upto Gurdwara Sahib and from main road to main road	Gurdaspur	Dera Baba Nanak	Khodebet	2011-12	6.25	31-03-2013	6.25	0.00	6.25	0	100	Work Completed
49	Construction of link road/way (700 ft) from main road to Harjinder Singh, Nishan Singh houses and from Narinder Kaur house upto Chhapar	Gurdaspur	Dera Baba Nanak	Kohali	2011-12	1.29	31-03-2013	1.29	0.00	1.29	0	100	Work Completed
50	Construction of link road/way (665 ft) from main road to Joginder Singh, Rachhpal Singh houses and from Satnam Singh house to Kirpal Singh house, mandir to Darbara Singh house, from Ajit Singh house to Harjit Singh houser and from main bazaar upto Ajit Singh mistri house	Gurdaspur	Dera Baba Nanak	Kotli Surat Malhi	2011-12	1.22	31-03-2013	1.22	0.00	1.22	0	100	Work Completed

Distt. Gurdaspur											(Rs. In Lacs)		
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Cummulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
51	Construction of link road/way (725 ft) from outer firmi to Jagjit Singh house, from firmi to Harjit Singh house, from link road to Shemsher Singh, Narinder Singh, Balwinder Singh S/o Rattan Singh, Balwinder Singh S/o Niranjn Singh, Gurmit Singh S/o Rattan Singh, Ranjit Singh S/o Rattn Singh houses and from link road to Karnail Singh house	Gurdaspur	Dera Baba Nanak	Malakpur	2011-12	1.33	31-03-2013	1.33	0.00	1.33	0	100	Work Completed
52	Construction of link road/way (2300 ft) from main road to Avtar Singh house, from Chhinda Masih house to School, from Diwan Masih house to Maya Devi house, from Darshan Singh house to Maya Devi house	Gurdaspur	Dera Baba Nanak	Malookwali	2011-12	12.82	31-03-2013	12.82	0.00	12.82	0	100	Work Completed
53	Construction of link road/way (1070 ft) from Karam Singh house to link road, main street to Gurnam Singh house, village firmi to Cremation Ground, main street to Niranjn Singh house	Gurdaspur	Dera Baba Nanak	Megha	2011-12	1.96	31-03-2013	1.96	0.00	1.96	0	100	Work Completed
54	Construction of link road/way (1630 ft) from Kashmir Singh house to Prem Kumar house, from main road to Roshan Lal house, from Ram Ditta, Joginder Singh and Piara Singh houses upto Ravel Singh house	Gurdaspur	Dera Baba Nanak	Mohlowali	2011-12	3.00	31-03-2013	3.00	0.00	3.00	0	100	Work Completed
55	Construction of link road/way (850 ft) from link road to Chanchal Singh and Didar Singh houses	Gurdaspur	Dera Baba Nanak	Nikka Thetherke	2011-12	1.57	31-03-2013	1.57	0.00	1.57	0	100	Work Completed
56	Construction of link road/way (880 ft) from Jashman Singh house to Bakhshish Singh house and from Gurmej Singh house to Waryam Singh house	Gurdaspur	Dera Baba Nanak	Nabi Nagar	2011-12	1.62	31-03-2013	1.62	0.00	1.62	0	100	Work Completed
57	Construction of link road/way (1425 ft) from main road to Jarnail Singh house and Cremation Ground	Gurdaspur	Dera Baba Nanak	Pakhoke Tahli	2011-12	2.62	31-03-2013	2.62	0.00	2.62	0	100	Work Completed
58	Construction of link road/way (1130 ft) from main street to Jarnail Singh, Jagir Singh, Ajit Singh houses and from outer firmi to Cremation Ground	Gurdaspur	Dera Baba Nanak	Shahzada Kalan	2011-12	2.07	31-03-2013	2.07	0.00	2.07	0	100	Work Completed
59	Construction of link road/way (560 ft) from cremation ground upto link road and Gurnam Singh house & upto to village chowk	Gurdaspur	Dera Baba Nanak	Shahzada Khurd	2011-12	1.03	31-03-2013	1.03	0.00	1.03	0	100	Work Completed
60	Construction of link road/way (2200 ft) upto Hira Singh and Avtar Singh houses	Gurdaspur	Dera Baba Nanak	Singhpura	2011-12	4.05	31-03-2013	4.05	0.00	4.05	0	100	Work Completed
61	Construction of link road/way (4180 ft) from Pal Singh Sadh house to Harijan Colony, from Baba Baldev Singh house & Sulakhan Singh house to link road	Gurdaspur	Dera Baba Nanak	Udhowali Khurd	2011-12	7.70	31-03-2013	7.70	0.00	7.70	0	100	Work Completed
62	Const. of Missing Links from village Gahlri, Dostpur, Rudiana to Agwan	Gurdaspur	Dera Baba Nanak	Gahlri	2011-12	597.00	31-03-2013	597.00	0.00	597.00	0	100	Work Completed

Distt. Gurdaspur											(Rs. In Lacs)		
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Commulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
63	Construction of road kalanaur to DB Nanak to Batala via Machhrala, Talwandi Chhora Kahnwan	Gurdaspur	Dera Baba Nanak	Gahlri	2011-12	409.00	31-03-2013	0.00	409.00	409.00	0	0	Work Completed
64	Construction of Phirmi of Rai Mal block DB Nanak	Gurdaspur	Dera Baba Nanak	Rai Mal	2011-12	15.84	31-03-2013	0.00	15.84	15.84	0	0	Work Completed
65	Construction of Bridge at canal at vill. Ram Diwali	Gurdaspur	Dera Baba Nanak	Ram Diwali	2011-12	6.09	31-03-2013	0.00	6.09	6.09	0	0	
<b>Infrastructure Total</b>						<b>1267.84</b>		<b>832.49</b>	<b>435.35</b>	<b>1267.84</b>	<b>34</b>	<b>100</b>	
<b>B: Health</b>													
66	Const. /Repair of PHC Building		Dera Baba Nanak	Dehar Gwar	2011-12	32.00	31-03-2013	32.00	0.00	32.00	0	100	Work Completed
67	Const. /Repair of PHC Building		Dera Baba Nanak	Dharamkot Randhawa	2011-12	28.00	31-03-2013	28.00	0.00	28.00	0	100	Work Completed
68	Const. /Repair of PHC Building		Dera Baba Nanak	Dhianpur	2011-12	33.00	31-03-2013	33.00	0.00	33.00	0	100	Work Completed
<b>Health Total</b>						<b>93.00</b>		<b>93.00</b>	<b>0.00</b>	<b>93.00</b>	<b>0</b>	<b>100</b>	
<b>Total Block Dera Baba Nanak</b>						<b>1360.84</b>		<b>925.49</b>	<b>435.35</b>	<b>1360.84</b>	<b>32</b>	<b>100</b>	
<b>Block Dinanagar</b>													
<b>A. Infrastructure</b>													
69	Prov.deep bore well kothe fatak	Gurdaspur	Dinanagar	Paniar	2011-12	5.00	31-03-2013	5.00	0.00	5.00	0	100	Work Completed
70	Special repair of road from Dinanagar to Chaunta (10.20 Km)	Gurdaspur	<b>Dinanagar</b>	Chaunta	2011-12	50.15	31-03-2013	50.15	0.00	50.15	0	100	Work Completed
71	Special repair to road from Beri to Jharoli Mandir (1.23 Km)	Gurdaspur	Dinanagar	Beri	2011-12	18.27	31-03-2013	18.27	0.00	18.27	0	100	Work Completed
72	Special repair of road from Kalichpur, Bianpur to Chaunta (11.72 Km)	Gurdaspur	Dinanagar	Kalichpur	2011-12	35.18	31-03-2013	35.18	0.00	35.18	0	100	Work Completed
73	Special repair of road from Mugrala Chungi to Singowal (1.38 Km)	Gurdaspur	Dinanagar	Mugrala	2011-12	16.47	31-03-2013	16.47	0.00	16.47	0	100	Work Completed
74	Special reair of road from Dinanagar to Nanonangal (0.60 Km)	Gurdaspur	Dinanagar	Nanonangal	2011-12	10.50	31-03-2013	10.50	0.00	10.50	0	100	Work Completed
75	Special repair of road from Dinanagar to Behrampur, Gahlri to Udhipur (5.59 Km)	Gurdaspur	Dinanagar	Udhipur	2011-12	21.43	31-03-2013	21.43	0.00	21.43	0	100	Work Completed
<b>Infrastructure Total</b>						<b>157.00</b>		<b>157.00</b>	<b>0.00</b>	<b>157.00</b>	<b>0</b>	<b>100</b>	
<b>B: Health</b>													
76	Repair of C.H.C. Singhowal		Dinanagar	Singhowal	2011-12	3.00	31-03-2013	3.00	0.00	3.00	0	100	Work Completed
<b>Health Total</b>						<b>3.00</b>		<b>3.00</b>	<b>0.00</b>	<b>3.00</b>	<b>0</b>	<b>100</b>	
<b>Total (Block Dinanagar)</b>						<b>160.00</b>		<b>160.00</b>	<b>0.00</b>	<b>160.00</b>	<b>0</b>	<b>100</b>	
<b>Block Dorangla</b>													
<b>A. Infrastructure</b>													

Distt. Gurdaspur											(Rs. In Lacs)		
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Commulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
77	Construction of deep bore in village Tajpur	Gurdaspur	Dorangla	Tajpur	2011-12	5.20	31-03-2013	5.20	0.00	5.20	0	100	Work Completed
78	Construction of new link road from Lolenangal to Hardochhanni	Gurdaspur	Dorangla	Lolenegal	2011-12	12.00	31-03-2013	12.00	0.00	12.00	0	100	Work Completed
79	Special repair of Link road Gurdaspur Dorangla Road to village Saikha (1.30)	Gurdaspur	Dorangla	Saikha	2011-12	18.81	31-03-2013	18.81	0.00	18.81	0	100	Work Completed
80	Special report Udhpur Munanawali Manj Road 5.00	Gurdaspur	Dorangla	Udhipur	2011-12	39.99	31-03-2013	39.99	0.00	39.99	0	100	Work Completed
81	Const.of new link road from village sultani Community hall to Janjua Dairy (Length 0.70 Km)	Gurdaspur	Dorangla	Sultani	2011-12	12.00	31-03-2013	12.00	0.00	12.00	0	100	Work Completed
82	Special repair of link from Shahpur Afgana Maddepur (Length 1.00 km.)	Gurdaspur	Dorangla	Shahpur Afgana	2011-12	8.00	31-03-2013	8.00	0.00	8.00	0	100	Work Completed
<b>Infrastructure Total</b>						<b>96.00</b>		<b>96.00</b>	<b>0.00</b>	<b>96.00</b>	<b>0</b>	<b>100</b>	
<b>Total Block Dorangla</b>						<b>99.00</b>		<b>99.00</b>	<b>0.00</b>	<b>99.00</b>	<b>0</b>	<b>100</b>	
<b>Block Gurdaspur</b>													
<b>A. Infrastructure</b>													
83	Const.of new link road from village jhawar to Baje Chack (Length 0.35 km.)	Gurdaspur	<b>Gurdaspur</b>	Jhawar	2011-12	6.15	31-03-2013	6.15	0.00	6.15	0	100	Work Completed
84	Construction of link road from village Balagan to Hardochhanni, Lolenangal	Gurdaspur	Gurdaspur	Balagan	2011-12	25.99	31-03-2013	25.99	0.00	25.99	0	100	Work Completed
85	Construction of link road of village from Parso Ka Pind (phirni) (1.15 Km)	Gurdaspur	Gurdaspur	Parso Ka Pind	2011-12	18.99	31-03-2013	18.99	0.00	18.99	0	100	Work Completed
86	Construction of link road from village Narpur to Sidhwan (0.66 Km)	Gurdaspur	Gurdaspur	Narpur	2011-12	10.73	31-03-2013	10.73	0.00	10.73	0	100	Work Completed
87	Construction of link road from village Gurdas Nangal to Govt. Primary School (0.35 Km)	Gurdaspur	Gurdaspur	Gurdas Nangal	2011-12	6.29	31-03-2013	6.29	0.00	6.29	0	100	Work Completed
88	Construction of link road from village Deol to Christian Colony (0.90 Km)	Gurdaspur	Gurdaspur	Deol	2011-12	14.58	31-03-2013	14.58	0.00	14.58	0	100	Work Completed
89	Const.of new link road from Village Balagan to Bhikhariwal-Kamalpur road (1.85 km.)	Gurdaspur	Gurdaspur	Balagan	2011-12	28.59	31-03-2013	28.59	0.00	28.59	0	100	Work Completed
90	Const.of new link road from Hardo Chhanni road to Mata rani Mandir (0.40 km)	Gurdaspur	Gurdaspur	Hardo Chhanni	2011-12	6.18	31-03-2013	6.18	0.00	6.18	0	100	Work Completed
91	Construction of link road from village Babehali phirni via Dera Surjit Singh Maan (0.80 Km)	Gurdaspur	Gurdaspur	Babehali	2011-12	13.15	31-03-2013	13.15	0.00	13.15	0	100	Work Completed
92	Construction of new link road from village Tibber to Lalpura (0.90 Km)	Gurdaspur	Gurdaspur	Tibber	2011-12	14.61	31-03-2013	14.61	0.00	14.61	0	100	Work Completed
93	Construction of new link road from village Babowal road to Improvement Trust Colony (0.13)	Gurdaspur	Gurdaspur	Babowal (Gurdaspur)	2011-12	4.74	31-03-2013	4.74	0.00	4.74	0	100	Work Completed
94	Special repair of road from village Bhagwanpur to Kot Bhalla Shalla (11.33 Km)	Gurdaspur	Gurdaspur	Bhagwanpur	2011-12	24.99	31-03-2013	24.99	0.00	24.99	0	100	Work Completed
95	Special repair of road from village Nadala bridge to Pandori Mahantan (2.50 Km)	Gurdaspur	Gurdaspur	Nadala	2011-12	25.70	31-03-2013	25.70	0.00	25.70	0	100	Work Completed

Distt. Gurdaspur											(Rs. In Lacs)		
Sr.No.	Name of the Project/Scheme	District	Block	Village	Year of Commencement of the scheme	Financial progress					Physical progress		Remarks
						Approved Outlay 2011-12	Physical targets for completion of the scheme/work	Exp till now (yearwise)	Exp. During the Quarter 30-9-2014	Cummulative expenditure upto the last quarter	During the quarter in %age	Cummulative upto the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
96	Special repair of road from village Chhota Sahowal to Adda Bada Sahowal (0.50 Km)	Gurdaspur	Gurdaspur	Sahowal	2011-12	7.12	31-03-2013	7.12	0.00	7.12	0	100	Work Completed
97	Construction of new link road from village Pereshah (Shalla) (0.60 Km)	Gurdaspur	Gurdaspur	Pereshah	2011-12	10.19	31-03-2013	10.19	0.00	10.19	0	100	Work Completed
<b>Infrastructure Total</b>						<b>218.00</b>		<b>218.00</b>	<b>0.00</b>	<b>218.00</b>	<b>0</b>	<b>100</b>	
<b>Total Block Gurdaspur</b>						<b>218.00</b>		<b>218.00</b>	<b>0.00</b>	<b>218.00</b>	<b>0</b>	<b>100</b>	
<b>Block Kalanaur</b>													
<b>A. Infrastructure</b>													
98	Construction of approach road of abadi village Bhandal (0.75 Km)	Gurdaspur	Kalanaur	Bhandal	2011-12	10.23	31-03-2013	10.23	0.00	10.23	0	100	Work Completed
99	Construction of approach road from village Tanwandi Raja Diwan Nath upto Dehriwal Kiran Kalanaur road (2.00 Km)	Gurdaspur	Kalanaur	Talwandi Raja Diwan Chand	2011-12	27.29	31-03-2013	27.29	0.00	27.29	0	100	Work Completed
100	Construction of approach road of abadi village Bakshiwal (1.50 Km)	Gurdaspur	Kalanaur	Bakshiwal	2011-12	20.46	31-03-2013	20.46	0.00	20.46	0	100	Work Completed
101	Construction of approach road to village Kamalpur Jattan (2.00 Km)	Gurdaspur	Kalanaur	Kamalpur Jattan	2011-12	27.29	31-03-2013	27.29	0.00	27.29	0	100	Work Completed
102	Construction of approach road of abadi in village Bhikhariwal (0.75 Km)	Gurdaspur	Kalanaur	Bhikhariwal	2011-12	10.23	31-03-2013	10.23	0.00	10.23	0	100	Work Completed
103	Construction of approach road of abadi village Kukur (1.00 Km)	Gurdaspur	Kalanaur	Kukur	2011-12	13.64	31-03-2013	13.64	0.00	13.64	0	100	Work Completed
104	Construction of Phirmi village Shahpur (1.25 Km)	Gurdaspur	Kalanaur	Shahpur	2011-12	17.06	31-03-2013	17.06	0.00	17.06	0	100	Work Completed
105	Construction of approach road to school in village Wadala Banger (1.00 Km)	Gurdaspur	Kalanaur	Wadala Banger	2011-12	13.64	31-03-2013	13.64	0.00	13.64	0	100	Work Completed
106	Special repair/maintenane of Gurdaspur-DB Nanak road to Kotli Khehra Gunia (3.09 Km)	Gurdaspur	Kalanaur	Khera Kotli	2011-12	17.16	31-03-2013	17.16	0.00	17.16	0	100	Work Completed
107	Construction of new link road from village Amipur to Qadianwali (length 0.45 km.)	Gurdaspur	Kalanaur	Amipur	2011-12	8.00	31-03-2013	8.00	0.00	8.00	0	100	Work Completed
<b>Infrastructure Total</b>						<b>165.00</b>		<b>165.00</b>	<b>0.00</b>	<b>165.00</b>	<b>0</b>	<b>100</b>	
<b>Total Block Kalanaur</b>						<b>165.00</b>		<b>165.00</b>	<b>0.00</b>	<b>165.00</b>	<b>0</b>	<b>100</b>	
<b>Grand Total (Distt. Gurdaspur)</b>						<b>1999.84</b>		<b>1564.49</b>	<b>435.35</b>	<b>1999.84</b>	<b>22</b>	<b>100</b>	