

BORDER AREA DEVELOPMENT PROGRAMME (SCA) - 2012-13

Quarterly Progress Report for the Quarter Ending 31.3.2013

Name of the State: Punjab

Name of the District: TARN TARAN

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|-----------|---|------------|------------|-------------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | BLOCK: Bhikhiwind | | | | | | | | | | | | |
| D. | Infrastructure | | | | | | | | | | | | |
| 1 | Const. of Aproach Road Abadi Baba Sodhi to Bhikhiwind | Tarn Taran | Bhikhiwind | Abadi Baba Sodhi | 2012-13 | 13.00 | 31.12.13 | 0.00 | 3.00 | 3.00 | 23 | 23 | |
| 2 | Const. of Aproach Road Abadi Bhagwanpura to Sugga | Tarn Taran | Bhikhiwind | Abadi Bhagwanpura | 2012-13 | 3.00 | 31.12.13 | 0.00 | 1.00 | 1.00 | 33 | 33 | |
| 3 | Const. of Aproach Road A.B.K Valtoha road to Lakha | Tarn Taran | Bhikhiwind | Algon Kalan | 2012-13 | 5.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 4 | Const. of Aproach Road Algon Khurd to Barana | Tarn Taran | Bhikhiwind | Algon Khurd | 2012-13 | 5.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 5 | Const. of Aproach Road Algon Kothi to Wara Sher Singh | Tarn Taran | Bhikhiwind | Algon Kothi | 2012-13 | 7.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 6 | Const. of Aproach Road Aminshah to Kalsian | Tarn Taran | Bhikhiwind | Aminshah | 2012-13 | 7.00 | 31.12.13 | 0.00 | 3.00 | 3.00 | 43 | 43 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|---------|--|------------|------------|----------------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 7 | Const. of Aproach Road Bargari To Ahmed Pura | Tarn Taran | Bhikhiwind | Bagrari | 2012-13 | 3.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 8 | Const. of Aproach Road Bainka to Sursingh Road | Tarn Taran | Bhikhiwind | Bainka | 2012-13 | 5.00 | 31.12.13 | 0.00 | 2.00 | 2.00 | 40 | 40 | |
| 9 | Const. of Aproach Road Bainka Khurd to Bainka | Tarn Taran | Bhikhiwind | Bainka Khurd | 2012-13 | 5.00 | 31.12.13 | 0.00 | 2.00 | 2.00 | 40 | 40 | |
| 10 | Const. of Aproach Road Basarke to Hundal | Tarn Taran | Bhikhiwind | Basarke | 2012-13 | 4.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 11 | Const. of Aproach Road Basarke Khurd to Chung Road | Tarn Taran | Bhikhiwind | Basarke Khurd | 2012-13 | 8.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | | |
| 12 | Const. of Aproach Road Begepur to Shabazpur Road | Tarn Taran | Bhikhiwind | Begepur | 2012-13 | 4.00 | 31.12.13 | 0.00 | 1.75 | 1.75 | 44 | 44 | |
| 13 | Const. of Aproach Road Bhagwanpur to Chota Bhagwanpura | Tarn Taran | Bhikhiwind | Bhagwanpura | 2012-13 | 4.00 | 31.12.13 | 0.00 | 1.00 | 1.00 | 25 | 25 | |
| 14 | Const. of Aproach Road Bhai Ladhu to Ladhu | Tarn Taran | Bhikhiwind | Bhai Ladhu | 2012-13 | 4.00 | 31.12.13 | 0.00 | 1.50 | 1.50 | 38 | 38 | |
| 15 | Const. of Aproach Road Bhaini to Chaan wala | Tarn Taran | Bhikhiwind | Bhaini Gurmukh Singh | 2012-13 | 4.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commencement | Approved outlay 2012-13 | Target for completion of Scheme | expenditure till now | exp. During the quarter | commulative expenditure | (Rs in lacs) | | Remarks |
|---------|---|------------|------------|--------------------|----------------------|-------------------------|---------------------------------|----------------------|-------------------------|-------------------------|-------------------------|------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Commulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 16 | Const. of Aproach Road Bhaini Massa Singh to Basarke | Tarn Taran | Bhikhiwind | Bhaini Massa Singh | 2012-13 | 4.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 17 | Const. of Aproach Road A.B.K road to Puhla | Tarn Taran | Bhikhiwind | Bhikhiwind | 2012-13 | 6.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 18 | Const. of Aproach Road Balher to Bhaini | Tarn Taran | Bhikhiwind | Balher | 2012-13 | 4.00 | 31.12.13 | 0.00 | 1.50 | 1.50 | 38 | 38 | |
| 19 | Const. of Aproach Road Bua Pati to Shabazpur | Tarn Taran | Bhikhiwind | Buapati | 2012-13 | 3.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 20 | Const. of Aproach Road Boor Chand to Harike Khalra Road | Tarn Taran | Bhikhiwind | Boor Chand | 2012-13 | 7.00 | 31.12.13 | 0.00 | 2.50 | 2.50 | 36 | 36 | |
| 21 | Const. of Aproach Road Chela to Mari Kamboke | Tarn Taran | Bhikhiwind | Chela | 2012-13 | 5.00 | 31.12.13 | 0.00 | 1.00 | 1.00 | 20 | 20 | |
| 22 | Const. of Aproach Road Chana to Sarja Mirja | Tarn Taran | Bhikhiwind | Channa | 2012-13 | 4.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 23 | Const. of Aproach Road Chung to Bhaini | Tarn Taran | Bhikhiwind | Chung | 2012-13 | 7.00 | 31.12.13 | 0.00 | 2.00 | 2.00 | 29 | 29 | |
| 24 | Const. of Aproach Road Daliri to Mari Kamboke | Tarn Taran | Bhikhiwind | Daliri | 2012-13 | 4.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 25 | Const. of Aproach Road Dall to Daliri Road | Tarn Taran | Bhikhiwind | Dall | 2012-13 | 9.00 | 31.12.13 | 0.00 | 2.50 | 2.50 | 28 | 28 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|-----------|--|------------|------------|-------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 26 | Const. of Aproach Road Wara Telian to Vara Sher singh | Tarn Taran | Bhikhiwind | Vara Telian | 2012-13 | 3.93 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| | Total-D | | | | | 137.93 | | 0.00 | 24.75 | 24.75 | 18 | 18 | |
| E. | Social Sector | | | | | | | | | | | | |
| F | Security Related | | | | | | | | | | | | |
| 1 | Providing and fixing 12 Nos Street light of 80 watt CFL at BOP Thehkalan | Tarn Taran | Bhikhiwind | Theh Kalan | 2012-13 | 3.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 2 | Providing and fixing 02 Nos New Bore Hand Pumps at BOP Theh Kalan | Tarn Taran | Bhikhiwind | Theh Kalan | 2012-13 | 0.50 | 31.12.13 | 0.00 | 0.10 | 0.10 | 20 | 20 | |
| 3 | C/O Kisan Bhawan Waiting room size (18 feet x 12 feet) with toilet facilities (with all toilets kota stone flooring internal electrification,01 hp sumpersible motor Pump,bore well and water storage tank at Gate no 129/2 | Tarn Taran | Bhikhiwind | Theh Kalan | 2012-13 | 2.00 | 31.12.13 | 0.00 | 0.50 | 0.50 | 25 | 25 | |
| 4 | C/o of Sptic Tank at BOP Theh Kalan(10 X 15 X10') | Tarn Taran | Bhikhiwind | Theh Kalan | 2012-13 | 0.50 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 5 | Provoding and fixing 12 Nos Street Light of 80 watt SFL at BOP Narli. | Tarn Taran | Bhikhiwind | Narli | 2012-13 | 3.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 6 | Providing and Fixing 12 Nos New Bore Hand Pumps at BOP Narli. | Tarn Taran | Bhikhiwind | Narli | 2012-13 | 0.50 | 31.12.13 | 0.00 | 0.10 | 0.10 | 20 | 20 | |
| 7 | C/O Kisan Bhawan Waiting room size (18 feet x 12 feet) with toilet facilities (with all toilets kota stone flooring internal electrification,01 hp sumpersible motor Pump,bore well and water storage tank at Gate no 128(Near OP No. 03) | Tarn Taran | Bhikhiwind | Narli | 2012-13 | 2.00 | 31.12.13 | 0.00 | 0.30 | 0.30 | 15 | 15 | |
| 8 | C/o of Sptic Tank at BOP Narli(10 X 15 X10') | Tarn Taran | Bhikhiwind | Narli | 2012-13 | 0.50 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| | Total-F | — | — | — | — | 12.00 | | 0.00 | 1.00 | 1.00 | 8 | 8 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|---------|---------------------------------------|----------|-------|---------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | Total (Block Bhikiwind) | | | | | 149.93 | 0.00 | 0.00 | 25.75 | 25.75 | 26.00 | 26.00 | |
| | BLOCK: Gandiwind | | | | | | | | | | | | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|-----------|--|------------|-----------|----------------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| D. | Infrastructure | | | | | | | | | | | | |
| 1 | Construction of Approach Road Chhapa Thathi Road to Chabal Attari Road/ bank of drain approach road | Tarn Taran | Gandiwind | Chhapa Thathi | 2012-13 | 63.86 | 31.12.13 | 0.00 | 0.00 | 0 | 0 | 0 | |
| 2 | Construction of Community Hall(Gen) | Tarn Taran | Gandiwind | Mianpur | 2012-13 | 1.02 | 31.12.13 | 0.00 | 0.00 | 0 | 0 | 0 | |
| 3 | Construction of Approach Road from Gagubua Phirni to Dera Gurmej Singh etc. | Tarn Taran | Gandiwind | Gagubua | 2012-13 | 6.98 | 31.12.13 | 0.00 | 0.00 | 0 | 0 | 0 | |
| | Total-D | - | - | - | | 71.86 | - | 0.00 | 0.00 | 0 | 0 | 0 | |
| E. | Social Sector | - | - | - | | - | - | | | | | | |
| F | Security Related | | | | | | | | | | | | |
| 1 | C/O Kisan Waiting Shed size (15*20) with toilet facility (With all toilet fitting and tiles), 01 submersible Motor Pumpnew bore Well & water storage tank at gate No. 122. | Tarn Taran | Gandiwind | BOP Naushehra Dhalla | 2012-13 | 3.50 | 31.12.13 | 0.00 | 0.00 | 0 | 0 | 0 | |
| 2 | C/O toilet block With all fitting and(Kota stone)tiles with water storage tank with one (01) HP submersible pump with new bore well at gate No. 123. | Tarn Taran | Gandiwind | BOP N/Dhalla | 2012-13 | 0.79 | 31.12.13 | 0.00 | 0.00 | 0 | 0 | 0 | |
| 3 | C/O Kisan Waiting Shed size (15*20) with toilet facility (With all toilet fitting and tiles), 01 submersible Motor Pump new bore Well & water storage tank at gate No. 124. | Tarn Taran | Gandiwind | BOP Mohinder | 2012-13 | 3.50 | 31.12.13 | 0.00 | 0.00 | 0 | 0 | 0 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|---------|--|---------------|-----------|---------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 4 | C/O toilet block With all fitting and(Kota stone)tiles with water storage tank with one (01) HP submersible pump with new bore well at gate No. 125. | Tarn Taran | Gandiwind | BOP Havellian | 2012-13 | 0.78 | 31.12.13 | 0.00 | 0.00 | 0 | 0 | 0 | |
| | Total-F | - | - | - | | 8.57 | | 0.00 | 0.00 | 0 | 0 | 0 | |
| | Total (Block Gandiwind) | | | | | 80.43 | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |

| D | Infrastructure | | | | | | | | | | | | |
|----|---|---------------|---------|-----------------------|---------|-------|----------|------|------|------|---|---|--|
| 1 | Approach road Mastgarh to Chathuian | Tarn Taran | Valtoha | mastgarh | 2012-13 | 10.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 2 | Approach road Mehdipur to Phirni Mehdipur | Tarn Taran | Valtoha | Mehdipur | 2012-13 | 10.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 3 | Approach road Mehmoopura to Lakhna | Tarn Taran | Valtoha | Mehmoopura | 2012-13 | 10.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 4 | Approach road Khem Karan Mehdipur road to Main wala | Tarn Taran | Valtoha | Mehian wala Hathar | 2012-13 | 10.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 5 | Approach road Bahadar nagar to Mandi | Tarn Taran | Valtoha | Bahadar Nagar | 2012-13 | 2.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 6 | Approach road Pati plou to Rajoke | Tarn Taran | Valtoha | Pati plou | 2012-13 | 7.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 7 | Approach road Prem Nagar to Ratoke | Tarn Taran | Valtoha | Prem Nagar | 2012-13 | 10.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 8 | Approach road Punian to Varnala | Tarn Taran | Valtoha | Punia | 2012-13 | 10.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 9 | Approach road Rajoke to Madhar | Tarn Taran | Valtoha | Rajoke | 2012-13 | 15.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 10 | Approach road Ram Kahra -Dasuwal raod to Kabal wala | Tarn Taran | Valtoha | Ram Kahra | 2012-13 | 7.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 11 | Approach road Khem Karan Gajjal road to massa | Tarn Taran | Valtoha | Ramuwal | 2012-13 | 8.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 12 | Rural Sanitation village Ratoke | Tarn Taran | Valtoha | Ratoke | 2012-13 | 8.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|---------|--|---------------|---------|-------------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 13 | Approach road Sanktra to Kaila | Tarn Taran | Valtoha | Sanktra | 2012-13 | 7.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 14 | Approach road Sarian valtoha to Kotli | Tarn Taran | Valtoha | Sarian Valtoha | 2012-13 | 7.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 15 | Approach road Deshmesh Nagar to Railway Trac | Tarn Taran | Valtoha | Deshmesh nagar | 2012-13 | 2.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 16 | Approach road Teh Sarhali to Varnala | Tarn Taran | Valtoha | Teh Sarhali | 2012-13 | 7.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 17 | Approach road Valtoha to Wara Telian | Tarn Taran | Valtoha | Valtoha | 2012-13 | 17.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 18 | Approach road Valtoha to Kotli | Tarn Taran | Valtoha | Valtoha Sandhuian | 2012-13 | 15.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 19 | Approach road Varnala to Ladhu | Tarn Taran | Valtoha | Varnala | 2012-13 | 14.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 20 | Approach road Wan to rajoke | Tarn Taran | Valtoha | Wan Tara Singh | 2012-13 | 15.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 21 | Approach road Wara Thathi to Chema | Tarn Taran | Valtoha | Wara Thati | 2012-13 | 10.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 22 | Approach road Fathepur to Jagatpura | Tarn Taran | Valtoha | Fathepur | 2012-13 | 2.92 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 23 | Approach road to Abadi Balwinder Singh s/o Janda singh, Bhajan singh s/o Dial singh wala | Tarn Taran | Valtoha | Bhangala | 2012-13 | 2.62 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 24 | Approach road to Abadi Resham singh s/o Gurmej singh , Nishan singh s/o Sucha singh, Bakhshish singh s/o Khushal singh, Sukdev singh s/o Milkha singh wala | Tarn Taran | Valtoha | Bhangala | 2012-13 | 3.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 25 | Approach road to Abadi Malook singh , Darshan singh s/o Narjan singh , Kuldeep singh , Chanan singh s/o Mahinder singh wala | Tarn Taran | Valtoha | Bhangala | 2012-13 | 3.15 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 26 | Approach road to Abadi Jeet Singh s/o Mahinder singh wala | Tarn Taran | Valtoha | Bhangala | 2012-13 | 1.58 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|----------|--|------------|---------|----------------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 27 | Approach road to Abadi Harbans singh s/o Hazara singh | Tarn Taran | Valtoha | Bhangala | 2012-13 | 0.53 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 28 | Approach road to Abadi Piara singh s/o Dedar singh wala | Tarn Taran | Valtoha | Bhangala | 2012-13 | 0.53 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 29 | Approach road to Abadi Sukhdev singh s/o Gurdeep singh wala | Tarn Taran | Valtoha | Bhangala | 2012-13 | 0.73 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 30 | Approach road to Abadi Karamjit singh s/o Mahinder singh wala | Tarn Taran | Valtoha | Rasulpur | 2012-13 | 0.79 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 31 | Approach road to Abadi Sukhchain singh s/o Karnail singh wala | Tarn Taran | Valtoha | Rasulpur | 2012-13 | 3.64 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 32 | Approach road to Abadi Balwinder singh s/o Sucha singh wala | Tarn Taran | Valtoha | Rasulpur | 2012-13 | 1.04 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 33 | Approach road to Abadi Kulwinder singh s/o Salwinder singh wala | Tarn Taran | Valtoha | Rasulpur | 2012-13 | 2.62 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| | | | | | Total | 224.15 | | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| E | Social Sector | --- | --- | --- | --- | --- | --- | 0.00 | | | | | |
| F | Security Related | | | | | | | 0.00 | | | | | |
| 1 | 30 Nos Toilet block near fencing gates BOP Harbhajan, KK barrier, MW uttar, T Bundh, MP Fwd, MP base, Rattok., Gajjal JNM, Muthianwala Kulwant, and BOP Tapu | Tarn Taran | Valtoha | 80 Bn BSF Khem Karan | 2012-13 | 6.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 2 | Bricks Soiling Appx-2.5 Kms village rattoke to BOP Gajjal | Tarn Taran | Valtoha | 80 Bn BSF Khem Karan | 2012-13 | 4.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 3 | Bricks Paving HP base fencing line to baba Shabu Sheed | Tarn Taran | Valtoha | 80 Bn BSF Khem Karan | 2012-13 | 2.68 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 4 | BOP Kalash Brick road from Border track to Village Kalash appx-100mtr | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 0.60 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 5 | BOP Kalash to Wan Construction of 14 Nos Toilet Block at Fencing gate | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 2.50 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 6 | BOP Kalia One security light pole with 04 nos light | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 0.50 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 7 | BOP Mangli One security light pole with 04 nos light | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 0.50 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |

| Sr. No. | Name of the Sector, Scheme/Project | Location | | | year of commen cement | Approved outlay 2012-13 | Target for completion of Scheme | expendit ure till now | exp. During the quarter | commul ative expendit ure | (Rs in lacs) | | Remarks |
|---------|---|------------|---------|-------------------|-----------------------------|-------------------------------|---------------------------------------|-----------------------------|----------------------------------|------------------------------------|----------------------------------|-------------------------|---------|
| | | District | Block | Village | | | | | | | Physical | | |
| | | | | | | | | | | | During the quarter %age | Comm ulative %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 8 | BOP Pallopati 1.5 HP submersible tube well with pump and motor | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 0.50 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 9 | BOP Kalash to Wan 07 nos hand pump at OP Point | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 2.45 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 10 | BOP Rajoke, Brick Road from BOP Rajoke to Village rajoke Bridge Approx-600mtr | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 2.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 11 | BOP Wan Brick road from Border track to Bop Wan Approx-600 mtr | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 2.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| 12 | BOP Amarkot Kissan Meeting /Community Hall at BSF Campus | Tarn Taran | Valtoha | 45 Bn BSF Amarkot | 2012-13 | 3.00 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| | Total (F) | | | | | 26.73 | | 0.00 | 0.00 | 0.00 | 0 | 0 | |
| | Total (Block Valtoha) | | | | | 250.88 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Capacity Building Programme | | | | | 25.63 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Administrative Expenses | | | | | 5.81 | 31.12.13 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Grand Total: (District Tarn Taran) | | | | | 512.68 | 0.00 | 0.00 | 25.75 | 25.75 | 26.00 | 26.00 | |