

Border Area Development Programme (BADP)														
BADP- Quarterly Progress (Financial & Physical) Report 2007-08 up to 30/09/2009														
Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commen cement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commul ative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
A	Education													
1	Primary School Building (Additional Rooms)	TT	Gandiwind	Mianpur	2007-08	5.00	31.3.09	5.00	0.00	5.00	0	100	-	
	Total	-	-	-	-	5.00	-	5.00	0.00	5.00	0	100	-	
B	Health													
C	Agriculture & Allied Sector													
2	Desilting of Ponds in Villages, Towns & Cities	TT	Gandiwind	Lahian	2007-08	2.00	31.3.09	2.00	0.00	2.00	0	100	-	
3	Desilting of Ponds in Villages, Towns & Cities	TT	Gandiwind	Sohal	2007-08	2.00	31.3.09	2.00	0.00	2.00	0	100	-	
4	Desilting of Ponds in Villages, Towns & Cities	TT	Gandiwind	Cheema Kalan	2007-08	4.00	31.3.09	4.00	0.00	4.00	0	100	-	
5	Desilting of Ponds in Villages, Towns & Cities	TT	Gandiwind	Kot Sivian	2007-08	2.00	31.3.09	2.00	0.00	2.00	0	100	-	
6	Desilting of Ponds in Villages, Towns & Cities	TT	Gandiwind	Dhala	2007-08	3.00	31.3.09	0.00	3.00	3.00	100	100	-	
7	Desilting of Ponds in Villages, Towns & Cities	TT	Gandiwind	Kalewal	2007-08	2.00	31.3.09	2.00	0.00	2.00	0	100	-	
8	Desilting of Ponds in Villages, Towns & Cities	TT	Gandiwind	Chhirewal	2007-08	4.00	31.3.09	3.50	0.50	4.00	25	100	-	
9	Veterinary aid centre, artificial insemination Centres & Breeding Centres.	TT	Gandiwind	Bhakna Kalan	2007-08	1.00	31.3.2009	1.00	0.00	1.00	0	100	-	
	Total	-	-	-	-	20.00	-	16.50	3.50	20.00	18	100	-	

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	D Infrastructure												
10	Strengthening of existing roads (Only link roads)	T.T	Gandiwind	Chhina Bidi Chand	2007-08	6.00	31.3.2009	5.00	1.00	6.00	17	100	-
11	Strengthening of existing roads (Only link roads)	T.T	Gandiwind	Bharopal	2007-08	1.25	31.12.2008	1.25	0.00	1.25	0	100	-
12	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	BOP Chhina	2007-08	4.32	31.3.2009	3.50	0.82	4.32	19	100	-
13	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Nesta	2007-08	2.00	31.3.2009	2.00	0.00	2.00	0	100	-
14	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Burj-169	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
15	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Cheema Kalan	2007-08	6.10	31.3.2009	6.10	0.00	6.10	0	100	-
16	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Hair	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
17	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Kasel	2007-08	6.50	31.12.08	6.50	0.00	6.50	0	100	-
18	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Kot Sivian	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
19	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Mohawa	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
20	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Manakpura	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
21	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Ranike	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
22	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Sohal	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
23	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Sohal	2007-08	4.00	31.12.08	4.00	0.00	4.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
24	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Chahal	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
25	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Dauke	2007-08	4.00	31.3.2009	3.00	1.00	4.00	25	75	-
26	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Bharopal	2007-08	4.65	31.3.2009	0.00	4.65	4.65	100	100	-
27	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Chahal	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
28	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Chhina Bidi Chand	2007-08	4.00	31.12.08	4.00	0.00	4.00	0	100	-
29	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	T.T	Gandiwind	Sukarchak	2007-08	2.00	31.3.2009	0.00	2.00	2.00	100	0	-
30	Drains & Gutters	T.T	Gandiwind	Cheema Kalan	2007-08	4.00	31.12.08	4.00	0.00	4.00	0	100	-
31	Drains & Gutters	T.T	Gandiwind	Dhala	2007-08	5.00	31.3.2009	0.00	5.00	5.00	100	100	-
32	Drains & Gutters	T.T	Gandiwind	Dhand	2007-08	4.00	31.12.08	4.00	0.00	4.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
33	33	Drains & Gutters	T.T	Gandiwind	Bir Raja Teia Singh	2007-08	4.50	31.3.2009	0.00	4.50	4.50	100	100	-
34	34	Drains & Gutters	T.T	Gandiwind	Burj-169	2007-08	3.85	31.3.2009	3.35	0.50	3.85	13	100	-
35	35	Drains & Gutters	T.T	Gandiwind	Kasel	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
		Total	-	-	-	-	89.17	-	69.70	19.47	89.17	22.00	100.00	-
E	Social													
36	36	Construction of community Centres	T.T	Gandiwind	Kasel	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
		Total	-	-	-	-	1.50	-	1.50	0.00	1.50	0	100	-
		Block Total(Gandiwind)					115.67		90.70	24.97	115.67	22	100	
A	Education													
37	1	Primary School Building (Additional Rooms)	Tarn Taran	Bhikhiwind	Mari Samra	2007-08	2.30	31.3.08	0.00	2.30	2.30	100	100	-
38	2	Primary School Building (Additional Rooms)	Tarn Taran	Bhikhiwind	Bhaini Massa Singh	2007-08	1.15	31.12.08	1.15	0.00	1.15	0	100	-
39	3	Development of Play Field	Tarn Taran	Bhikhiwind	Singhpura	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
		Total	-	-	-	-	5.45	-	3.15	2.30	5.45	42	100	-
B	Health													
C	Agriculture & Allied Sector	-	-	-	-	-	-	-	-	-	-	-	-	-
40	4	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Chung	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
41	5	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Verum	2007-08	1.76	31.12.08	1.76	0.00	1.76	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commul ative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
42	6	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Dhun	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
43	7	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Mugal Chak	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
		Total	-	-	-	-	7.76	-	7.76	0.00	7.76	0	100	-
	D	Infrastructure	-	-	-	-	-	-	-	-	-	-	-	-
44	8	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Sidhwan	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
45	9	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Basrke	2007-08	3.03	31.12.08	3.03	0.00	3.03	0	100	-
46	10	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Kazichak	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
47	11	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Sugga	2007-08	3.00	31.3.09	0.00	3.00	3.00	100	100	-
48	12	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Mari Kamboke	2007-08	3.00	31.3.09	0.00	3.00	3.00	100	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
49	13	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Algon Khurd	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
50	14	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Boorchand	2007-08	2.00	31.3.08	2.00	0.00	2.00	0	100	-
51	15	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Margindpur a	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
52	16	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Bainka	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
53	17	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Bhikhiwind	BOP KS Wala, Dharma, Dal & Karma	2007-08	4.23	31.3.09	0.00	4.23	4.23	100	100	-
54	18	Drinking Water Facility-construction of tube wells , Water tanks.(5 No.)	Tarn Taran	Bhikhiwind	Dal	2007-08	1.75	31.3.09	0.00	1.75	1.75	100	100	-
55	19	Repair & Maintenance of existing roads.	Tarn Taran	Bhikhiwind	BOP Theh Kalan	2007-08	3.00	31.3.09	0.00	3.00	3.00	100	100	-
56	20	Repair & Maintenance of existing roads.	Tarn Taran	Bhikhiwind	BOP Narli	2007-08	0.50	31.3.09	0.00	0.50	0.50	100	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
57	21	Drains & Gutters	Tarn Taran	Bhikhiwind	Boorchand	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
58	22	Drains & Gutters	Tarn Taran	Bhikhiwind	Bainka	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
59	23	Drains & Gutters	Tarn Taran	Bhikhiwind	Abadi Bhagwanpura	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
60	24	Drains & Gutters	Tarn Taran	Bhikhiwind	Sur Singh	2007-08	1.97	31.12.08	1.97	0.00	1.97	0	100	-
61	25	Drains & Gutters	Tarn Taran	Bhikhiwind	Mugal Chak	2007-08	3.00	31.3.09	2.00	1.00	3.00	25	100	-
62	26	Provision of common work sheds in slums & for artisans.	Tarn Taran	Bhikhiwind	BOP Theh Kalan	2007-08	0.50	31.3.09	0.00	0.50	0.50	100	100	-
63	27	Provision of common work sheds in slums & for artisans.	Tarn Taran	Bhikhiwind	BOP Narli	2007-08	0.50	31.3.09	0.00	0.50	0.50	100	100	-
64	28	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Bhikhiwind	Chung	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
65	29	Repair & Maintenance of work is any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	Tarn Taran	Bhikhiwind	Verum	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
66	30	Repair & Maintenance of work if any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	Tarn Taran	Bhikhiwind	Gillpan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
	Total		-	-	-	-	50.48	-	33.00	17.48	50.48	35	100	-
	E	Social	-	-	-	-	-	-	-	-	-	-	-	-
67	31	Construction of commaninity Centres	Tarn Taran	Bhikhiwind	Dode	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
68	32	Construction of community Centres	Tarn Taran	Bhikhiwind	Gillpan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
69	33	Construction of commaninity Centres	Tarn Taran	Bhikhiwind	Theh Kalan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
70	34	Construction of commaninity Centres	Tarn Taran	Bhikhiwind	Mari Samra	2007-08	1.50	31.3.09	0.00	1.50	1.50	100	100	-
71	35	Rural Sanitation (Toilets)	Tarn Taran	Bhikhiwind	Narla	2007-08	3.15	31.12.08	3.15	0.00	3.15	0	100	-
72	36	Rural Sanitation (Toilets)	Tarn Taran	Bhikhiwind	Narli	2007-08	4.41	31.12.08	4.41	0.00	4.41	0	100	-
73	37	Rural Sanitation (Toilets)	Tarn Taran	Bhikhiwind	Amishah	2007-08	4.09	31.12.08	2.00	2.09	4.09	50	100	-
74	38	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Kalsian	2007-08	2.50	31.3.09	0.50	2.00	2.50	80	100	-
75	39	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Sandpura	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
76	40	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Theh Kalan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
77	41	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Dode	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
		Total	-	-	-	-	23.65	-	18.06	5.59	23.65	31	100	-
		Block Total(Bhikhiwind)	-	-	-	-	87.34	-	61.97	25.37	87.34	29	100	-
	A	Education												
78	1	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Assal Uttar	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
79	2	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Rasulpur	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
80	3	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Bhangala	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
81	4	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Thathi Jaimal Singh	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
82	5	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Thathi Jaimal Singh	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
		Total	-	-	-	-	7.00	-	6.50	0.50	7.00	7	100	-
	B	Health												
83	C	Agriculture & Allied Sector												
84	6	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Lakhna	2007-08	2.75	31.03.2009	1.50	1.25	2.75	45	100	-
85	7	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.45	31.12.2008	1.20	0.25	1.45	30	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
86	8	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Mahneke	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
87	9	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Jagatpur	2007-08	1.30	31.12.2008	1.30	0.00	1.30	0	100	-
88	10	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Rasulpur	2007-08	2.00	31.03.2009	1.00	1.00	2.00	50	100	-
89	11	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Valtoha	2007-08	3.33	31.12.2008	3.33	0.00	3.33	0	100	-
90	12	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Ram Singhwala	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
91	13	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Assal Uttar	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
92	14	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-
93	15	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Lakhna	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-
94	16	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Wan Tara Singh	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
95	17	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Sarai Valtoha	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
96	18	Veterinary aid centre, artificial insemination Centres & Breeding Centres.	Tarn Taran	Valtoha	Kalanjar Uttar	2007-08	5.00	31.03.2009	2.50	2.50	5.00	50	100	-
		Total	-	-	-	-	27.33	-	21.08	6.25	27.33	23	100	-
	D	Infrastructure												
97	19	Solar Street Lights	Tarn Taran	Valtoha	Theh Sarhali	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
98	20	Solar Street Lights	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	3.00	31.12.2008	3.00	0.00	3.00	0	100	-
99	21	Solar Street Lights	Tarn Taran	Valtoha	Assal Uttar	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-
100	22	Electrification	Tarn Taran	Valtoha	BOP Kalas	2007-08	0.25	31.03.2009	0.15	0.10	0.25	40	100	-
101	23	Electrification	Tarn Taran	Valtoha	BOP MW Uttar	2007-08	0.25	31.03.2009	0.15	0.10	0.25	40	100	-
102	24	Electrification	Tarn Taran	Valtoha	BOP Theh Bundh	2007-08	0.25	31.03.2009	0.15	0.10	0.25	40	100	-
103	25	Strengthening of existing roads (Only link roads)	-	-	-	-	-	-	-	-	-	-	-	-
104	26	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	BOP Harbhajan	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
105	27	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	BOP Mangli	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
106	28	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	BOP Pallo Patti	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
107	29	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Assal Uttar	2007-08	3.27	31.12.2008	2.00	1.27	3.27	38	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
108	30	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Bhangala	2007-08	16.50	31.12.2008	8.25	8.25	16.50	50	100	-
109	31	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Lakhna	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
110	32	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Abadi Malika	2007-08	1.00	31.12.2008	0.50	0.50	1.00	50	100	-
111	33	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Valtoha	2007-08	6.00	31.12.2008	3.00	3.00	6.00	50	100	-
112	34	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Rajoke	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-
113	35	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Nurwala	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-
114	36	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Kalas	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-
115	37	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Harbhajan	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
116	38	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP KK Barrier	2007-08	0.35	31.03.2009	0.25	0.10	0.35	40	60	-
117	39	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Mahneke	2007-08	0.50	31.03.2009	0.25	0.25	0.50	40	10	-
118	40	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Jhugian Pir Bakhs	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-
119	41	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Ram Singhwala	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-
120	42	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Fatehpur	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-
121	43	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Gajal	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-
122	44	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Havelian Jhar Sahib	2007-08	1.05	31.03.2009	0.55	0.50	1.05	40	100	-
123	45	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Machhike	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-
124	46	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
125	47	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Mehndipur	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-
126	48	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Jhugian Noor Mohamad	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-
127	49	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Theh Sarhali	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-
128	50	Drinkiing Water Facility- construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Bhangala	2007-08	0.50	31.12.2008	0.50	0.00	0.50	0	100	-
129	51	Drains & Gutters	Tarn Taran	Valtoha	Assal Uttar	2007-08	2.00	31.12.2008	1.48	0.52	2.00	25	100	-
130	52	Drains & Gutters	Tarn Taran	Valtoha	Mahneke	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-
131	53	Drains & Gutters	Tarn Taran	Valtoha	Ram Singhwala	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
132	54	Drains & Gutters	Tarn Taran	Valtoha	Amirke	2007-08	4.50	31.12.2008	4.50	0.00	4.50	0	100	-
133	55	Drains & Gutters	Tarn Taran	Valtoha	Lakhna	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-
134	56	Drains & Gutters	Tarn Taran	Valtoha	Abadi Malika	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
135	57	Drains & Gutters	Tarn Taran	Valtoha	Wan Tara Singh	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commul ative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
136	58	Drains & Gutters	Tarn Taran	Valtoha	Mother Mathra Bhagi	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
137	59	Provision of common work s	Tarn Taran	Valtoha	BOP Theh Bundh	2007-08	2.50	31.03.2009	1.25	1.25	2.50	50	100	-
138	60	Provision of common work s	Tarn Taran	Valtoha	Ram Singhwala	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-
139	61	Provision of common work s	Tarn Taran	Valtoha	Rasulpur	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-
140	62	Provision of common work s	Tarn Taran	Valtoha	EOPS Valtoha	2007-08	2.50	31.03.2009	1.25	1.25	2.50	50	100	-
141	63	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Fatehpur	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
142	64	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Machhike	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
143	65	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Mastgarh	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
144	66	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
145	67	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Mother Mathra Bhagi	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
146	68	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Dibipura	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
147	69	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Gajal	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
148	70	Bus Sheds/ Stops for Public t	Tarn Taran	Valtoha	Jhugian Noor Mohamad	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
149	71	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Jhugian Pir Bakhs	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
150	72	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Ram Singhwala	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
151	73	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Rasulpur	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
152	74	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhangala	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
153	75	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Muthian Wala	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
154	76	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Kalas	2007-08	1.61	31.12.2008	1.61	0.00	1.61	0	100	-
155	77	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
156	78	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhoora Karimpura	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-
157	79	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhoora Karimpura	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-
158	80	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Theh Sarhali	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
159	81	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Amirke	2007-08	0.75	31.12.2008	0.75	0.00	0.75	0	100	-
160	82	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Amirke	2007-08	0.75	31.03.2009	0.50	0.25	0.75	40	100	-
161	83	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Sankatra	2007-08	2.00	31.03.2009	1.00	1.00	2.00	50	100	-
162	84	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Dhul Nau	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
163	85	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Sarai Valtoha	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Gandiwind									
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of Commencement of	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter	Commulative Exp. Upto the	Physical progress		Remarks	
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
164	86	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Mother Mathra Bhagi	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
			-	-	-	97.88	-	70.29	27.59	97.88	28	100		
	E	Social												-
165	87	Construction of community Centres	Tarn Taran	Valtoha	Jhugian Pir Bakhs	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-
166	88	Construction of community Centres	Tarn Taran	Valtoha	Dhul Nau	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
167	89	Construction of community Centres	Tarn Taran	Valtoha	Thathi Jaimal Singh	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-
168	90	Construction of community Centres	Tarn Taran	Valtoha	Poonian	2007-08	3.50	31.12.2008	3.50	0.00	3.50	0	100	-
169	92	Anganwari Centres, Cretches	Tarn Taran	Valtoha	Kalas	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
170	93	Anganwari Centres, Cretches	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
		Total	-	-	-	10.50	-	8.75	1.75	10.50	17	100	-	
		Block Total(Valtoha)	-	-	-	142.71	-	106.62	36.09	142.71	25	100		
		Grand Total (Tarn Taran)				345.72		259.29	86.43	345.72	76.00			

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report -2007-08 up to 30/09/2009

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till now Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education												
1	Primary School Building (Additional Rooms)	Tarn Taran	Bhikhiwind	Mari Samra	2007-08	2.30	31.3.08	0.00	2.30	2.30	100	100	-
2	Primary School Building (Additional Rooms)	Tarn Taran	Bhikhiwind	Bhaini Massa Singh	2007-08	1.15	31.12.08	1.15	0.00	1.15	0	100	-
3	Development of Play Field	Tarn Taran	Bhikhiwind	Singhpura	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
	Total	-	-	-	-	5.45	-	3.15	2.30	5.45	42	100	-
B	Health												
C	Agriculture & Allied Sector	-	-	-	-	-	-	-	-	-	-	-	-
4	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Chung	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
5	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Verum	2007-08	1.76	31.12.08	1.76	0.00	1.76	0	100	-
6	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Dhun	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
7	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Bhikhiwind	Mugal Chak	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
	Total	-	-	-	-	7.76	-	7.76	0.00	7.76	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till now Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
D	Infrastructure	-	-	-	-	-	-	-	-	-	-	-	-
8	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Sidhwan	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
9	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Basrke	2007-08	3.03	31.12.08	3.03	0.00	3.03	0	100	-
10	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Kazichak	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
11	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Sugga	2007-08	3.00	31.3.09	0.00	3.00	3.00	100	100	-
12	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Mari Kamboke	2007-08	3.00	31.3.09	0.00	3.00	3.00	100	100	-
13	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Algon Khurd	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till now Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
14	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Boorchand	2007-08	2.00	31.3.08	2.00	0.00	2.00	0	100	-
15	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Margindpur a	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
16	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Bhikhiwind	Bainka	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
17	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Bhikhiwind	BOP KS Wala, Dharma, Dal & Karma	2007-08	4.23	31.3.09	0.00	4.23	4.23	100	100	-
18	Drinking Water Facility-construction of tube wells , Water tanks.(5 No.)	Tarn Taran	Bhikhiwind	Dal	2007-08	1.75	31.3.09	0.00	1.75	1.75	100	100	-
19	Repair & Maintenance of existing roads.	Tarn Taran	Bhikhiwind	BOP Theh Kalan	2007-08	3.00	31.3.09	0.00	3.00	3.00	100	100	-
20	Repair & Maintenance of existing roads.	Tarn Taran	Bhikhiwind	BOP Narli	2007-08	0.50	31.3.09	0.00	0.50	0.50	100	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till now Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
21	Drains & Gutters	Tarn Taran	Bhikhiwind	Boorchand	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
22	Drains & Gutters	Tarn Taran	Bhikhiwind	Bainka	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
23	Drains & Gutters	Tarn Taran	Bhikhiwind	Abadi Bhagwanpura	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
24	Drains & Gutters	Tarn Taran	Bhikhiwind	Sur Singh	2007-08	1.97	31.12.08	1.97	0.00	1.97	0	100	-
25	Drains & Gutters	Tarn Taran	Bhikhiwind	Mugal Chak	2007-08	3.00	31.3.09	2.00	1.00	3.00	25	100	-
26	Provision of common work sheds in slums & for artisans.	Tarn Taran	Bhikhiwind	BOP Theh Kalan	2007-08	0.50	31.3.09	0.00	0.50	0.50	100	100	-
27	Provision of common work sheds in slums & for artisans.	Tarn Taran	Bhikhiwind	BOP Narli	2007-08	0.50	31.3.09	0.00	0.50	0.50	100	100	-
28	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Bhikhiwind	Chung	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till now Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
29	Repair & Maintenance of work is any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	Tarn Taran	Bhikhiwind	Verum	2007-08	3.00	31.12.08	3.00	0.00	3.00	0	100	-
30	Repair & Maintenance of work if any type other than special repairs for restoration/upgradation of any asset (Cremation shed)	Tarn Taran	Bhikhiwind	Gillpan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
	Total	-	-	-	-	50.48	-	33.00	17.48	50.48	35	100	-
E	Social	-	-	-	-	-	-	-	-	-	-	-	-
31	Construction of community Centres	Tarn Taran	Bhikhiwind	Dode	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
32	Construction of community Centres	Tarn Taran	Bhikhiwind	Gillpan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
33	Construction of community Centres	Tarn Taran	Bhikhiwind	Theh Kalan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
34	Construction of community Centres	Tarn Taran	Bhikhiwind	Mari Samra	2007-08	1.50	31.3.09	0.00	1.50	1.50	100	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Bhikhiwind								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till now Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
35	Rural Sanitation (Toilets)	Tarn Taran	Bhikhiwind	Narla	2007-08	3.15	31.12.08	3.15	0.00	3.15	0	100	-
36	Rural Sanitation (Toilets)	Tarn Taran	Bhikhiwind	Narli	2007-08	4.41	31.12.08	4.41	0.00	4.41	0	100	-
37	Rural Sanitation (Toilets)	Tarn Taran	Bhikhiwind	Amishah	2007-08	4.09	31.12.08	2.00	2.09	4.09	50	100	-
38	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Kalsian	2007-08	2.50	31.3.09	0.50	2.00	2.50	80	100	-
39	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Sandpura	2007-08	1.50	31.12.08	1.50	0.00	1.50	0	100	-
40	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Theh Kalan	2007-08	1.00	31.12.08	1.00	0.00	1.00	0	100	-
41	Anganwari Centres, Cretches	Tarn Taran	Bhikhiwind	Dode	2007-08	2.00	31.12.08	2.00	0.00	2.00	0	100	-
	Total	-	-	-	-	23.65	-	18.06	5.59	23.65	31	100	-
	Grand Total	-	-	-	-	87.34	-	61.97	25.37	87.34	29	100	-

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report -2007-08 up to 30/09/2009

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education												
1	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Assal Uttar	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
2	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Rasulpur	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
3	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Bhangala	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
4	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Thathi Jaimal Singh	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
5	Primary School Building (Additional Rooms/ BW & Repair)	Tarn Taran	Valtoha	Thathi Jaimal Singh	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
	Total	-	-	-	-	7.00	-	6.50	0.50	7.00	7	100	-
B	Health												
C	Agriculture & Allied Sector												
6	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Lakhna	2007-08	2.75	31.03.2009	1.50	1.25	2.75	45	100	-
7	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.45	31.12.2008	1.20	0.25	1.45	30	100	-
8	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Mahneke	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Jagatpur	2007-08	1.30	31.12.2008	1.30	0.00	1.30	0	100	-
10	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Rasulpur	2007-08	2.00	31.03.2009	1.00	1.00	2.00	50	100	-
11	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Valtoha	2007-08	3.33	31.12.2008	3.33	0.00	3.33	0	100	-
12	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Ram Singhwala	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-
13	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Assal Uttar	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-
14	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-
15	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Lakhna	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-
16	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Wan Tara Singh	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
17	Desilting of Ponds in Villages, Towns & Cities	Tarn Taran	Valtoha	Sarai Valtoha	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
18	Veterinary aid centre, artificial insemination Centres & Breeding Centres.	Tarn Taran	Valtoha	Kalanjar Uttar	2007-08	5.00	31.03.2009	2.50	2.50	5.00	50	100	-
	Total	-	-	-	-	27.33	-	21.08	6.25	27.33	23	100	-
D	Infrastructure												

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha											
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks			
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age				
1	2	3	4	5	6	7	8	9	10	11	12	13	14			
19	Solar Street Lights	Tarn Taran	Valtoha	Theh Sarhali	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-			
20	Solar Street Lights	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	3.00	31.12.2008	3.00	0.00	3.00	0	100	-			
21	Solar Street Lights	Tarn Taran	Valtoha	Assal Uttar	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-			
22	Electrification	Tarn Taran	Valtoha	BOP Kalas	2007-08	0.25	31.03.2009	0.15	0.10	0.25	40	100	-			
23	Electrification	Tarn Taran	Valtoha	BOP MW Uttar	2007-08	0.25	31.03.2009	0.15	0.10	0.25	40	100	-			
24	Electrification	Tarn Taran	Valtoha	BOP Theh Bundh	2007-08	0.25	31.03.2009	0.15	0.10	0.25	40	100	-			
25	Strengthening of existing roads (Only link roads)	-	-	-	-	-	-	-	-	-	-	-	-			
26	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	BOP Harbhajan	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-			
27	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	BOP Mangli	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-			
28	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	BOP Pallo Patti	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-			
29	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Assal Uttar	2007-08	3.27	31.12.2008	2.00	1.27	3.27	38	100	-			

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha										
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks		
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age			
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
30	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Bhangala	2007-08	16.50	31.12.2008	8.25	8.25	16.50	50	100	-		
31	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Lakhna	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-		
32	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Abadi Malika	2007-08	1.00	31.12.2008	0.50	0.50	1.00	50	100	-		
33	Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads	Tarn Taran	Valtoha	Valtoha	2007-08	6.00	31.12.2008	3.00	3.00	6.00	50	100	-		
34	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Rajoke	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-		
35	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Nur wala	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-		
36	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Kalas	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-		
37	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Harbhajan	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-		

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha											
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks			
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age				
1	2	3	4	5	6	7	8	9	10	11	12	13	14			
38	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP KK Barrier	2007-08	0.35	31.03.2009	0.25	0.10	0.35	40	60	-			
39	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	BOP Mahneke	2007-08	0.50	31.03.2009	0.25	0.25	0.50	40	10	-			
40	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Jhugian Pir Bakhs	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-			
41	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Ram Singhwala	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-			
42	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Fatehpur	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-			
43	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Gajal	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-			
44	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Havelian Jhar Sahib	2007-08	1.05	31.03.2009	0.55	0.50	1.05	40	100	-			
45	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Machhike	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-			
46	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-			

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha											
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks			
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age				
1	2	3	4	5	6	7	8	9	10	11	12	13	14			
47	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Mehndipur	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-			
48	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Jhugian Noor Mohamad	2007-08	0.35	31.03.2009	0.20	0.15	0.35	40	100	-			
49	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Theh Sarhali	2007-08	0.35	31.12.2008	0.35	0.00	0.35	0	100	-			
50	Drinking Water Facility-construction of tube wells , Water tanks.	Tarn Taran	Valtoha	Bhangala	2007-08	0.50	31.12.2008	0.50	0.00	0.50	0	100	-			
51	Drains & Gutters	Tarn Taran	Valtoha	Assal Uttar	2007-08	2.00	31.12.2008	1.48	0.52	2.00	25	100	-			
52	Drains & Gutters	Tarn Taran	Valtoha	Mahneke	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-			
53	Drains & Gutters	Tarn Taran	Valtoha	Ram Singhwala	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-			
54	Drains & Gutters	Tarn Taran	Valtoha	Amirke	2007-08	4.50	31.12.2008	4.50	0.00	4.50	0	100	-			
55	Drains & Gutters	Tarn Taran	Valtoha	Lakhna	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-			
56	Drains & Gutters	Tarn Taran	Valtoha	Abadi Malika	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-			
57	Drains & Gutters	Tarn Taran	Valtoha	Wan Tara Singh	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-			
58	Drains & Gutters	Tarn Taran	Valtoha	Mother Mathra Bhagi	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-			

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
59	Provision of common work sheds in slums & for arti	Tarn Taran	Valtoha	BOP Theh Bundh	2007-08	2.50	31.03.2009	1.25	1.25	2.50	50	100	-
60	Provision of common work sheds in slums & for arti	Tarn Taran	Valtoha	Ram Singhwala	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-
61	Provision of common work sheds in slums & for arti	Tarn Taran	Valtoha	Rasulpur	2007-08	0.50	31.03.2009	0.25	0.25	0.50	50	100	-
62	Provision of common work sheds in slums & for arti	Tarn Taran	Valtoha	EOPS Valtoha	2007-08	2.50	31.03.2009	1.25	1.25	2.50	50	100	-
63	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Fatehpur	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
64	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Machhike	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
65	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Mastgarh	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
66	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
67	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Mother Mathra Bhagi	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-
68	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Dibipura	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
69	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Gajal	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-
70	Bus Sheds/ Stops for Public transport passenger	Tarn Taran	Valtoha	Jhugian Noor Mohamad	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha										
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks		
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age			
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
71	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Jhugian Pir Bakhs	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-		
72	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Ram Singhwala	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-		
73	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Rasulpur	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-		
74	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhangala	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-		
75	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Muthian Wala	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-		
76	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Kalas	2007-08	1.61	31.12.2008	1.61	0.00	1.61	0	100	-		
77	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.50	31.12.2008	1.50	0.00	1.50	0	100	-		

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha										
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks		
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age			
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
78	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhoora Karimpura	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-		
79	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Bhoora Karimpura	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-		
80	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Theh Sarhali	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-		
81	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Amirke	2007-08	0.75	31.12.2008	0.75	0.00	0.75	0	100	-		
82	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Amirke	2007-08	0.75	31.03.2009	0.50	0.25	0.75	40	100	-		
83	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Sankatra	2007-08	2.00	31.03.2009	1.00	1.00	2.00	50	100	-		
84	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Dhul Nau	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-		

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha											
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks			
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age				
1	2	3	4	5	6	7	8	9	10	11	12	13	14			
85	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Sarai Valtoha	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-			
86	Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed)	Tarn Taran	Valtoha	Mother Mathra Bhagi	2007-08	2.00	31.12.2008	2.00	0.00	2.00	0	100	-			
		-	-	-	-	97.88	-	70.29	27.59	97.88	28	100				
E	Social												-			
87	Construction of community Centres	Tarn Taran	Valtoha	Jhugian Pir Bakhs	2007-08	1.50	31.03.2009	0.75	0.75	1.50	50	100	-			
88	Construction of community Centres	Tarn Taran	Valtoha	Dhul Nau	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-			
89	Construction of community Centres	Tarn Taran	Valtoha	Thathi Jaimal Singh	2007-08	2.50	31.12.2008	2.50	0.00	2.50	0	100	-			
90	Construction of community Centres	Tarn Taran	Valtoha	Poonian	2007-08	3.50	31.12.2008	3.50	0.00	3.50	0	100	-			
92	Anganwari Centres, Cretches	Tarn Taran	Valtoha	Kalas	2007-08	1.00	31.03.2009	0.50	0.50	1.00	50	100	-			
93	Anganwari Centres, Cretches	Tarn Taran	Valtoha	Bhoora Kohna	2007-08	1.00	31.12.2008	1.00	0.00	1.00	0	100	-			
	Total	-	-	-	-	10.50	-	8.75	1.75	10.50	17	100	-			
	Grand Total	-	-	-	-	142.71	-	106.62	36.09	142.71	25	100				

Name of the State/ District:Punjab/Tarn Taran					Block: Valtoha								
Sr. No.	Name of the Sector/ Scheme/ Project	Location			Year of commencement of Scheme	Approved Outlay	Physical Target with Date	Expenditure till Last Quarter	Expenditure during the quarter (in lacs)	Commulative Exp.. Upto the quarter (in lacs)	Physical progress		Remarks
		District	Block	Village							During the quarter in %age	Commulative upto the qua.. In %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14