

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B: Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	EDUCATION												
1	Cosnt.of Primary school Building Dhani Gulaab Ram Area 400 RFT	Ferozepur	Fazilka	Korian wali	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
2	Cosnt.of Primary school Building Area 600 RFT	Ferozepur	Fazilka	Guder Bhani	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
3	Cosnt.of Primary school Building Area 600 RFT	Ferozepur	Fazilka	Rana	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
4	Cosnt.of Primary school Building Area 600 RFT	Ferozepur	Fazilka	Retewali Bhani	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	Xen.PR FZR
5	Cosnt.of Primary school Bulding Area 21.75 x 27.25	Ferozepur	Fazilka	Mohmad Ameera	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
6	Cosnt.of Primary school Bulding Area 21.75 x 27.25	Ferozepur	Fazilka	Mahatam Nagar	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
	Sub Total :-					17.00	0.00	17.00	0.00	17.00	0.00	100	
B	IFRASTRUCTURE												
1	Const of Community Hall Area 1200 RFT	Ferozepur	Fazilka	Hasta kalan	2010-11	6.00	0.00	6.00	0.00	6.00	0.00	100	G.P
2	Const of Community Hall Area 1200 RFT	Ferozepur	Fazilka	Behak Khas	2010-11	6.00	0.00	6.00	0.00	6.00	0.00	100	G.P
3	Const of Community Hall Area 1200 RFT	Ferozepur	Fazilka	Lalo Wali	2010-11	6.00	0.00	6.00	0.00	6.00	0.00	100	G.P
4	Const of Community Hall Area 1200 RFT	Ferozepur	Fazilka	Abhun	2010-11	6.00	0.00	6.00	0.00	6.00	0.00	100	G.P
5	Const of Bus Stand Area 200 RFT	Ferozepur	Fazilka	Ghurka	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
6	Const of Bus Stand Area 200 RFT	Ferozepur	Fazilka	Muhar Khiwan	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
7	Const of Anganwari Center Area 21.75 X 27.25	Ferozepur	Fazilka	Jhanger Bhani	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	Xen.PR FZR
8	Const of Anganwari Center Area 21.75 X 27.25	Ferozepur	Fazilka	Saido ke Hittar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
9	Renovation of Sheedan di Samadh	Ferozepur	Fazilka	Asafwala	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	Xen.PR FZR
10	Const of Public Draineg System 400 RFT	Ferozepur	Fazilka	Panchan wali	2010-11	8.39	0.00	8.39	0.00	8.39	0.00	100	G.P
11	Water Supply Pipe line Length 4615 RFT	Ferozepur	Fazilka	Beriwala (Beriwala to	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	Xen.PR FZR
12	Mettled Road to Dhani Shamsher Singh length 655 RFT	Ferozepur	Fazilka	Jodki Andhe Wali	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
13	Construction of open Stadium	Ferozepur	Fazilka	Shama Khan ka	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	E.O.P.S
14	Construction of open Stadium	Ferozepur	Fazilka	Baghewala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
15	Mettled Road to Abadi Ram chand length 655 RFT	Ferozepur	Fazilka	Chak Banwala	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	E.O.P.S
16	Const of Zim room & Equipments Area 20	Ferozepur	Fazilka	Chak Dabwala	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur												QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012	
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
17	Construction of open Stadium	Ferozepur	Fazilka	Chimne wala	2010-11	11.00	0.00	11.00	0.00	11.00	0.00	100	G.P
18	Construction of Community Hall 1000 RFT	Ferozepur	Fazilka	Ghatian Wali Bodla	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
19	Construction of open Stadium	Ferozepur	Fazilka	Baghewala	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
20	Const of Anganwari Center Area 21.75 X 27.25	Ferozepur	Fazilka	Korian Wali	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
	Sub Total :-					85.39	0.00	85.39	0.00	85.39	0.00	100	
C	HEALTH SECTOR												
1	Citi Scan & Digital X-Ray Machine in Civil Hospital Fazilka	Ferozepur	Fazilka	Fazilka	2010-11	93.00	0.00	0.00	93.00	93.00	1.00	100	SMO Fazilka
	Sub Total :-					93.00	0.00	0.00	93.00	93.00	1.00		
D	Security Related												
1	Construction of metalled road from village Chandiwala to Bop Samaske Approx.-1 Km	Ferozepur	Fazilka	Chandiwala	2010-11	6.00	0.00	6.00	0.00	6.00	0.00	100	Xen.PR FZR
2	Construction of metalled road from village N.S wala to Bop N.S wala Approx.-009 Km	Ferozepur	Fazilka	N.S wala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	Xen.PR FZR
3	Construction of metalled road from village KBK to Bop KBK Approx.-01 Kms	Ferozepur	Fazilka	KBK	2010-11	6.00	0.00	6.00	0.00	6.00	0.00	100	Xen.PR FZR
4	Construction of metalled road from village Chakhewa to Bop chakhewa	Ferozepur	Fazilka	Ckkhewa	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	Xen.PR FZR
5	Construction of metalled road from village Dhani Bachan Singh to Bop Gattijan	Ferozepur	Fazilka	Dhani Bachan Singh	2010-11	4.31	0.00	4.31	0.00	4.31	0.00	100	Xen.PR FZR
	Sub Total :-					25.31	0.00	25.31	0.00	25.31	0.00		
	Total					220.70	0.00	127.70	93.00	220.70	0.42		

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
C AGRUCULTURE AND ALLIED													
1	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Kamale Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
2	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Kamal Wala 324	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
3	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Basti Boran wali	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
4	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Kutbe Wala	2010-11	1.80	0.00	1.80	0.00	1.80	0.00	100	G.P
5	Prov. Public Drainage Facility .	Ferozepur	Ferozepur	Khushal Singh Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
6	Water conservation programmes.	Ferozepur	Ferozepur	Ferozepur	2010-11	10.00	0.00	10.00	0.00	10.00	0.00	100	Xen Public Health (GW)FZR
Sub Total						17.80	0.00	17.80	0.00	17.80	0.00		
D INFRASTRUCTURE													
1	Construction of Foot Bridge on New Chhanga Minor Bw jt No. 14 at Dhani Pritam Singh	Ferozepur	Ferozepur	Machhiwara-104	2010-11	3.97	0.00	3.97	0.00	3.97	0.00	100	Xen.PR FZR
2	Construction of Foot Bridge on New Chhanga Minor Bw jt No. 12at Near Choki Neki Ram	Ferozepur	Ferozepur	Machhiwara-104	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	Xen.PR FZR
3	Prov.Solar Lights	Ferozepur	Ferozepur	Dulle wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
4	Prov.Solar Lights	Ferozepur	Ferozepur	Gandu Kilcha	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
5	Prov.Solar Lights	Ferozepur	Ferozepur	Jalal Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
6	Prov.Solar Lights	Ferozepur	Ferozepur	Narung ke Leli	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
7	Prov.Solar Lights	Ferozepur	Ferozepur	Nihala Kilcha	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
8	Prov.Solar Lights	Ferozepur	Ferozepur	Rode Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
9	Prov.Solar Lights	Ferozepur	Ferozepur	Nijam Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
10	Construction and Strengthening of L/R Kailowal Road to Khu Burj Makhan Singh =0.55 km	Ferozepur	Ferozepur	Kailowal	2010-11	8.50	0.00	8.50	0.00	8.50	0.00	100	Xen Prov.Division PWD B&R
11	Construction and Strengthening of L/R Bagge Wala to Behak Ratto Ke (1.65km)	Ferozepur	Ferozepur	Bagge Wala	2010-11	26.00	0.00	26.00	0.00	26.00	0.00	100	Xen Prov.Division PWD B&R Fzr
12	Construction and Strengthening of L/R Kamal Wala to Satluj chowk 0.20 km	Ferozepur	Ferozepur	Kamal Wala	2010-11	3.29	0.00	3.29	0.00	3.29	0.00	100	Xen Prov.Division PWD B&R Fzr

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
13	Prov. Inter Locking both side khai road in Basti Bhatian 0.58 km	Ferozepur	Ferozepur	Ferozepur	2010-11	15.00	0.00	15.00	0.00	15.00	0.00	100	Xen Prov.Division PWD B&R Fzr
14	Construction of 0.24 km road.	Ferozepur	Ferozepur	Hassan Dhutt	2010-11	2.44	0.00	2.44	0.00	2.44	0.00	100	G.P
15	Construction and Strengthening of L/R Faride Wala to Arif ke Bandala Road 0.25 km	Ferozepur	Ferozepur	Faride wala	2010-11	3.25	0.00	3.25	0.00	3.25	0.00	100	Xen Prov.Division PWD B&R Fzr
16	Prov. High Masc light in Agarsain chowk & Electric Goods	Ferozepur	Ferozepur	Ferozepur	2010-11	12.00	0.00	12.00	0.00	12.00	0.00	100	E.O Muicipal Committee Ferozepur
17	Prov.Solar Lights	Ferozepur	Ferozepur	Gamme Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
18	Prov.Solar Lights	Ferozepur	Ferozepur	Mahalam	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
19	Prov.Solar Lights	Ferozepur	Ferozepur	Narung ke syal	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
20	Prov.Solar Lights	Ferozepur	Ferozepur	Tega Singh Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
21	Prov.Solar Lights	Ferozepur	Ferozepur	Wariam Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
22	Prov.Solar Lights	Ferozepur	Ferozepur	Bukan Khan Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
23	Prov.Solar Lights	Ferozepur	Ferozepur	Bute Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
24	Prov.Solar Lights	Ferozepur	Ferozepur	Rukna Mungla	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
25	Prov.Solar Lights	Ferozepur	Ferozepur	Daulatpura	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
26	Prov.Solar Lights	Ferozepur	Ferozepur	B.Khangran Wali	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
27	Prov.Solar Lights	Ferozepur	Ferozepur	Patel Nagar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
28	Prov.Solar Lights	Ferozepur	Ferozepur	Jiya Bagga	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
29	Interlocking near Red Cross Complex (Distt. Planning Board)	Ferozepur	Ferozepur	Ferozepur	2010-11	2.55	0.00	2.55	0.00	2.55	0.00	100	Xen.PR FZR
	Sub Total					118.00	0.00	118.00	0.00	118.00	0.00		
E	SOCIAL												
1	Construction of Community Hall 31.25X21.50'	Ferozepur	Ferozepur	Habib Wala	2010-11	4.25	0.00	4.25	0.00	4.25	0.00	100	G.P
2	Construction of Community centre at Basti Awa 32.25X24.50	Ferozepur	Ferozepur	Ferozepur	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	Xen.PR FZR
3	Construction of Community Hall 31X20.04'	Ferozepur	Ferozepur	Waghe Wala	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	G.P
4	Construction of Community Hall 20X14'	Ferozepur	Ferozepur	Fattu Wala	2010-11	1.75	0.00	1.75	0.00	1.75	0.00	100	G.P
5	Construction of Anganwadi Centre 28.9X21.5'	Ferozepur	Ferozepur	Narung ke syal	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
	Sub Total					18.00	0.00	18.00	0.00	18.00	0.00		

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur		QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012											
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
E	Security Related												
1	Extension of brick soiling from village Jagdish to B.S. Fence - 1.5 Kms width 1.20 Mtrs.	Ferozepur	Ferozepur	Jagdish	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	Xen.PR FZR
2	C/o Brick road soiling from village Shmeke to BoP Shameke - 2.5 Kms.	Ferozepur	Ferozepur	Shmeke	2010-11	15.92	0.00	15.92	0.00	15.92	0.00	100	Xen.PR FZR
	Sub Total (Security Related)					20.92	0.00	20.92	0.00	20.92	0.00	100	
	Total(Ferozepur)					174.72	0.00	174.72	0.00	174.72	0.00		

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B: Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	EDUCATION												
1	Construction of Ele.School Building 15x20	Ferozepur	Gurharshai	Balel Ke Uttar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
2	Construction of Ele.School Building 15x20	Ferozepur	Gurharshai	Balel Ke Rahela	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
3	Construction of Ele.School Building 15x20	Ferozepur	Gurharshai	Peere Ke Uttar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
4	Construction of Ele.School Building 15x20	Ferozepur	Gurharshai	Nathu Chisti	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	E.O.P.S
5	Construction of Ele.School Building 15x20	Ferozepur	Gurharshai	Balel Ke hasal	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
6	Construction of Ele.School Building 15x20	Ferozepur	Gurharshai	Panje Ke Hithar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
7	Construction of Ele.School Building 15x20	Ferozepur	Gurharshai	Bahadur Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
8	Construction of Ele.School Building 25.5x30	Ferozepur	Gurharshai	Sahid Udham Singh	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
9	Construction of Ele.School Building 21.5x25.50	Ferozepur	Gurharshai	Peer Bax Chohan	2010-11	1.52	0.00	1.52	0.00	1.52	0.00	100	G.P
10	Construction of Ele.School Building	Ferozepur	Gurharshai	Thara Singh Wala	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
11	Construction of Ele.School Building	Ferozepur	Gurharshai	Ghulla	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
12	Construction one Room Ele.School 25.5 x 21.5	Ferozepur	Gurharshai	Peere Ke Uttar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
13	Construction one Room Ele.School 25.5 x 42.25	Ferozepur	Gurharshai	Nathu Chisti	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	E.O.P.S
14	Construction one Room Ele.School 25.5 x 32	Ferozepur	Gurharshai	Changa Rai Hithar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
15	Construction one Room Ele.School 25.5 x 32	Ferozepur	Gurharshai	Changa Ra Uttar	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
16	Construction one Room Ele.School 25.5 x 21.5	Ferozepur	Gurharshai	Bulla Rai Uttar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
17	Construction one Room Ele.School 25.5 x 21.5	Ferozepur	Gurharshai	Nidhana	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
18	Construction one Room Ele.School 25.5 x 32	Ferozepur	Gurharshai	Saroop Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
	Sub Total (Education)					27.52	0.00	27.52	0.00	27.52	0.00	100	
B	Health												
1	Construction of Vet. Dispy. 32.5 x 23.25	Ferozepur	Gurharshai	Pindi	2010-11	4.20	0.00	4.20	0.00	4.20	0.00	100	G.P
	Sub Total (Health)					4.20	0.00	4.20	0.00	4.20	0.00		
C	INFRASTRUCTURE												

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Construction of culvert	Ferozepur	Guruharshai	Balel Ke Kamal	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
2	Construction of Culvert	Ferozepur	Guruharshai	Balel Ke kamal	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
3	Water Supply (javare Wale Jhuge) 1200 RFT.	Ferozepur	Guruharshai	Issa Panj Grain	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
4	Construction of Bus Stand 32X11.5	Ferozepur	Guruharshai	Amir Khas	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
5	Water Supply 1430 RFT.	Ferozepur	Guruharshai	Chak kathgarh(Ashan	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
6	Water Supply 4200 RFT.	Ferozepur	Guruharshai	Malak Jada	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
Sub Total (Infrastructure)						10.00	0.00	10.00	0.00	10.00	0.00		
D Social Sector													
1	Anganwari Centre 12.5X21.5	Ferozepur	Guruharshai	Mehmood Khane Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
2	Anganwari Centre 12.5X21.5	Ferozepur	Guruharshai	Sayaya Rai Uttar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
3	Construction of Community Centre 23.25X15	Ferozepur	Guruharshai	Issa Panj Grain	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
4	Construction of Community Centre 23.25X15	Ferozepur	Guruharshai	Boola Rai Uttar	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
5	Construction of Community Centre 23.25X15	Ferozepur	Guruharshai	Basti Wallu Singh	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
6	Construction of Community Centre 23.25X15	Ferozepur	Guruharshai	Peere Ke Uttar	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
7	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Nau Behram Sher Singh Wala	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
8	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Sher singh Wala	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
9	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Khere Ke Uttar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
10	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Thara Singh Wala	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
11	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Rukna Kasam	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
12	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Sulla	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
13	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Chak Panje Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
14	Construction of Community Centre 23.25X12	Ferozepur	Guruharshai	Kutti	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	Construction of Anganwari Centre 21.5X22	Ferozepur	Guruharshai	Boor Wala	2010-11	1.65	0.00	1.65	0.00	1.65	0.00	100	G.P
16	Construction of Comunity center 32.25 x 23.25	Ferozepur	Guruharshai	Rehme Shah Bodla	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	G.P
17	Construction of Comunity center 32.25 x 23.25	Ferozepur	Guruharshai	Gatti Ajeb Singh	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	G.P
18	Construction of Comunity center 40 x 23.5	Ferozepur	Guruharshai	Mohan Ke hithar	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
19	Construction of Comunity center 40 x 23.5	Ferozepur	Guruharshai	Sahid Bhagat Singh Nagar	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	E.O.P.S
20	Construction of Comunity center 32.25 x 23.25	Ferozepur	Guruharshai	Suwah Wala	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	G.P
21	Construction of Comunity center 32.25 x 23.25	Ferozepur	Guruharshai	KutabGarh Bhata	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	G.P
22	Construction of Community Center 16.5x23.25	Ferozepur	Guruharshai	Mehmood Khane Ke	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
23	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	basti gyan singh	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
24	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Bulla Rai Uttar`	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
25	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Chak megha Mhatam	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
26	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Balel Ke Kamal	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
27	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Nue Bahram Sher Singh Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
28	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Ghulla	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
29	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Noore Ke	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	E.O.P.S
30	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	She mohamd Mahigir	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
31	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Amir Khas	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
32	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Moti Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
33	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Chak Kathgarh	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
34	Construction of Agenwari center 25.5 x 21.5	Ferozepur	Guruharshai	Sekhiran	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Sub Total(Social Sector)					69.65	0.00	69.65	0.00	69.65	0.00		
E	Security Related												
1	Construction of metalled road from Vilalge RPG to BOP approx-600 Metrs.	Ferozepur	Guruharshai	RPG	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	Xen.PR FZR
2	Construction of metalled road from Vilalge Gattibisoke to BOP Gattibisoke approx-4 Kms.	Ferozepur	Guruharshai	Gattiblake	2010-11	20.00	0.00	20.00	0.00	20.00	0.00	100	Xen.PR FZR
	Sub Total(Security Related)					24.00	0.00	24.00	0.00	24.00	0.00		
	Grand Total(Guruharshai)					135.37	0.00	135.37	0.00	135.37	0.00		
A	EDUCATION												
1	Construction of two room and Varanda of GSS. 20X25.25	Ferozepur	Jalalabad	Lamochar Kalan	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	Xen.PR FZR
2	Construction of room and Varanda of Govt. Ele. School 20X25.25	Ferozepur	Jalalabad	Lakhe ke Musahib	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	Xen.PR FZR
3	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Alam Ke	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
4	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Arni Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
	Sub Total(Education)					10.50	0.00	10.50	0.00	10.50	0.00		
B	HEALTH												
1	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Baghe Ke Hithar	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
2	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Bahmni Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
	Sub Total (Health)				2010-11	3.00	0.00	3.00	0.00	3.00	0.00		
C	AGRICULTURE AND ALLIED				2010-11								
1	Installation of Street Lights	Ferozepur	Jalalabad	Behak Hasta Uttar	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
2	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Araian Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
	Sub Total(Agriculture)					4.50	0.00	4.50	0.00	4.50	0.00		
D	INFRASTRUCTURE												
1	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Arni Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
2	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Bajeeda	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
3	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ch Dhab Khushal Joian	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
4	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Dumaal	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
5	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ch Kheeva	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
6	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Khere Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
7	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Khund Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
8	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ch Lamochar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Construction of Road to Basti Khajur Singh(.5 Km)	Ferozepur	Jalalabad	Chak Lamochar	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	Xen.PR FZR
10	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Moajdeen Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
11	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Tahli Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
12	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ch Totian Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
13	Construction of Community Hall 20X30	Ferozepur	Jalalabad	Chak Arni Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
14	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Chak Ghubaya	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
15	Construction of 1300 feet Road	Ferozepur	Jalalabad	Chak Mochan Wala	2010-11	2.40	0.00	2.40	0.00	2.40	0.00	100	G.P
16	Construction of one Room and Varanda of Govt School 20X25.25	Ferozepur	Jalalabad	Chak Muhamade Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
17	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Chak Muhamade Wala	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
18	Construction of 100 RFT road.	Ferozepur	Jalalabad	Chak Sukar	2010-11	2.10	0.00	2.10	0.00	2.10	0.00	100	G.P
19	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Dhab Khushal Joian-1	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
20	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Dhandi Khurd	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
21	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Ch Lakho Wali	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	Xen.PR FZR
22	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Dhandi Qadim	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
23	Construction of 1000 feet Phirmi road.	Ferozepur	Jalalabad	Chak Lakho Wali	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	Xen.PR FZR
24	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Falian Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
25	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Fattu Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
Sub Total (Infrastructure)						48.50	0.00	48.50	0.00	48.50	0.00		
E SOCIAL													
1	Construction of two room & Varanda of Homeopathy Dispensary 30X20	Ferozepur	Jalalabad	Ghubaya	2010-11	2.50	0.00	2.50	0.00	2.50	0.00	100	G.P
2	Construction of Vety. Dispensary 20X25	Ferozepur	Jalalabad	Ghubaya	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
3	Construction of Rd to Basti Harnarayan .35km	Ferozepur	Jalalabad	Ghubaya	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
4	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ghubaya	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
5	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Jafra Dibbi Pura	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
6	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Jalalabad	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
7	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Jalla Lakhe Ke Hithar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	Construction of Street Light	Ferozepur	Jalalabad	Jamal Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
9	Construction of Community Hall 15X20	Ferozepur	Jalalabad	Jamal Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
10	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Jhugge Tek Singh	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
11	Construction. of Community Hall 30X20	Ferozepur	Jalalabad	Jhugge Lal Singh	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
12	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Kamre Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
13	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Kathgarh	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
14	Construction. of Community Hall 20X40	Ferozepur	Jalalabad	Kirian Wala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
15	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Kottu Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
16	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Ladhu Wala Hithar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
17	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Lamochar Khurd	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
18	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Mohar Singh Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
19	Construction of Community Hall 20X30	Ferozepur	Jalalabad	Mohar Singh Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
20	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Parbhat Singh Wala Hithar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
21	Construction of room of Civil Dispensary 15X12	Ferozepur	Jalalabad	Parbhat Singh Wala Hithar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
22	Construction of room of Vety. Dispensary 15X20	Ferozepur	Jalalabad	Parbhat Singh Wala Hithar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
23	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Parbhat Singh Wala Hithar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
24	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Santokh Singh	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
25	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Simre Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
26	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Singhe Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
27	Construction of Anganwari Center 20X22	Ferozepur	Jalalabad	Sohna Sandar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
28	Construction of 1 Room for Gym 15X20	Ferozepur	Jalalabad	Sukhera Bodla	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
29	Construction of Room & varanda of Govt. Ele. School 30X25.25	Ferozepur	Jalalabad	Tarobary	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
	Sub Total(Social)					60.50	0.00	60.50	0.00	60.50	0.00		
	Total(Jalalabad)					127.00	0.00	127.00	0.00	127.00	0.00		
A	Education												
1	Exam. Hall in High School 40x20	Ferozepur	Khuian Sarwar	Bakian Wala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
2	Room in High School 21x18 +Varanda	Ferozepur	Khuian Sarwar	Bandi Wala	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
3	3 Rooms in S,S,School 21x18 + Varand	Ferozepur	Khuian Sarwar	Dewan Khera	2010-11	9.00	0.00	9.00	0.00	9.00	0.00	100	E.O.P.S

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	2 Rooms in S,S,School 21x18 + Varand	Ferozepur	Khuian	Khuian Sarwer	2010-11	6.00	0.00	6.00	0.00	6.00	0.00	100	G.P
5	Room in Primary School on Haripura	Ferozepur	Khuian	Hari Pura	2010-11	2.50	0.00	2.50	0.00	2.50	0.00	100	G.P
6	Room in Primary School 20x15	Ferozepur	Khuian	Patrewala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
7	Exam. Hall in Sr. Sec. School 40x20	Ferozepur	Khuian	Azamwala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
8	Gym Room 20x15	Ferozepur	Khuian	Azamwala	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
9	Exam. Hall in Sr. Sec. School 40x20	Ferozepur	Khuian	Khippan Wali	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
10	Middle School 21x18+Varanda	Ferozepur	Khuian	Ram Kot	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
11	Room in Sr. Sec. School 21x18+Varanda	Ferozepur	Khuian	Khippan Wali	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
12	Room in Sr. Sec. School with Vranda	Ferozepur	Khuian	Azamwala	2010-11	2.50	0.00	2.50	0.00	2.50	0.00	100	G.P
	Sub Total					47.00	0.00	47.00	0.00	47.00	0.00		
B	Health												
	Sub Total												
C	Agriculture												
1	W/W Pipe Line 4000 Rft	Ferozepur	Khuian	Kabulshah	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
2	W/W Pipe Line 6000 Rft	Ferozepur	Khuian	Muradwala	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
3	W/W Pipe Line 4000 Rft	Ferozepur	Khuian	Jandwala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
4	W/W Pipe Line 6000 Rft	Ferozepur	Khuian	Sabuana	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
5	W/W Pipe Line 4740 Rft	Ferozepur	Khuian	Ramsukh Pura	2010-11	2.37	0.00	2.37	0.00	2.37	0.00	100	G.P
6	W/W pipe line 5150 RFT.	Ferozepur	Khuian	Toot wala	2010-11	2.58	0.00	2.58	0.00	2.58	0.00	100	G.P
7	Laying RCC pipe line from minor to Water	Ferozepur	Khuian	Usman Khera	2010-11	11.00	0.00	11.00	0.00	11.00	0.00	100	G.P
	Sub Total					25.95	0.00	25.95	0.00	25.95	0.00		
D	Infrastructure												
1	Construction of Culvert	Ferozepur	Khuian	Tillian wali	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	Xen.PR FZR
2	Construction of 1900 RFT. road.	Ferozepur	Khuian	Kheo Wali	2010-11	2.51	0.00	2.51	0.00	2.51	0.00	100	G.P
	Sub Total					4.51	0.00	4.51	0.00	4.51	0.00		
E	Social Sector												
1	Construction of Community Hall 40x20	Ferozepur	Khuian	Bandi Wala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
2	Additional Room and Varanda with	Ferozepur	Khuian	Bareka	2010-11	2.50	0.00	2.50	0.00	2.50	0.00	100	Xen.PR FZR
3	Additional Room and Waranda with	Ferozepur	Khuian	Siwana	2010-11	2.50	0.00	2.50	0.00	2.50	0.00	100	Xen.PR FZR
4	Const.of Community Hall 40x20	Ferozepur	Khuian	Satir Wala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	Xen.PR FZR
5	Const.of Community Hall 40x20	Ferozepur	Khuian	Lakhewali Dhab	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur													
QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Const. of Community Hall 40x20	Ferozepur	Khuian Sarwar	Murad Wala Bhomgarh	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
7	Construction of Community Hall 40x20	Ferozepur	Khuian Sarwar	Roop Nagar	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
8	Const.of Community Hall 40x20	Ferozepur	Khuian Sarwar	Gidran Wali	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
9	Const. of Community Hall 40x20	Ferozepur	Khuian Sarwar	Kaller Khera	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
10	Const. of Community Hall 40x20	Ferozepur	Khuian Sarwar	Panjawa	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
11	Const.of Community Hall 40x20	Ferozepur	Khuian Sarwar	Telu Pura	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
12	Const. of Community Hall 40x20	Ferozepur	Khuian Sarwar	Hari Pura	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
13	Const of Community Hall 40x20	Ferozepur	Khuian Sarwar	Danewala	2010-11	5.00	0.00	5.00	0.00	5.00	0.00	100	G.P
14	Const.of Community Hall S.C 20x15	Ferozepur	Khuian Sarwar	Ram Kot	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
	Sub Total					62.00	0.00	62.00	0.00	62.00	0.00		
	Grand Total					139.46	0.00	139.46	0.00	139.46	0.00		

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	Education												
1	Laying roof of 3 class room of Govt. Sr. Sec. School (Boys)	Ferozepur	Mamdot	Mamdot Uttar	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	Xen.PR FZR
2	Laying roof of 2 class room of Govt. Pri. School	Ferozepur	Mamdot	Mattar Uttar	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
3	Construction of pry.School Building.355 RFT.	Ferozepur	Mamdot	Attu wala uttar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
4	Construction of pry.School Building.355 RFT.	Ferozepur	Mamdot	Alfu Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
5	Construction of pry.School Building.355 RFT.	Ferozepur	Mamdot	Rau Ke Uttar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
6	Construction of pry.School Building.710 RFT.	Ferozepur	Mamdot	Toor	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
7	Construction of pry.School Building. 543 RFT.	Ferozepur	Mamdot	Killi	2010-11	1.53	0.00	1.53	0.00	1.53	0.00	100	G.P
8	Construction of pry.School Building. 355 RFT	Ferozepur	Mamdot	Sharih Wala Saida	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
9	Construction of pry.School Building. 355 RFT	Ferozepur	Mamdot	Butter	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
10	Construction of pry.School Building.710 RFT.	Ferozepur	Mamdot	Peer Ke Khan Garh	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
11	Construction of pry.School Building 355 RFT	Ferozepur	Mamdot	Dod	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
	Sub Total(Education)					16.03	0.00	16.03	0.00	16.03	0.00		
D	Infrastructure												
1	Solar Lights	Ferozepur	Mamdot	Basti Gulab	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
2	Solar Lights	Ferozepur	Mamdot	Kala Tibba	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
3	Solar Lights	Ferozepur	Mamdot	Rao ke Uttar	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
4	Solar Lights	Ferozepur	Mamdot	Chak Dona	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
5	Solar Lights	Ferozepur	Mamdot	Mamdot Hithar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
6	Solar Lights	Ferozepur	Mamdot	Hazara Singh	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
7	Solar Lights	Ferozepur	Mamdot	Jama Rakhiya	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
8	Solar Lights	Ferozepur	Mamdot	Chak Ghubai	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
9	Solar Lights	Ferozepur	Mamdot	Basti Gulab	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
10	Solar Lights	Ferozepur	Mamdot	Mattar Uttar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
11	Solar Lights	Ferozepur	Mamdot	Basti Hazara	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
12	Solar Lights	Ferozepur	Mamdot	Chhanga Khurd	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
13	Solar Lights	Ferozepur	Mamdot	Wahke	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
14	Solar Lights	Ferozepur	Mamdot	Kala Tibba	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
15	Solar Lights	Ferozepur	Mamdot	Tibbi Khurd	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
16	Solar Lights	Ferozepur	Mamdot	Dariye Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
17	Solar Lights	Ferozepur	Mamdot	Lakha Hazi	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
18	Solar Lights	Ferozepur	Mamdot	Jama Rakhiya	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
19	Solar Lights	Ferozepur	Mamdot	Chak Khunder	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
20	Solar Lights	Ferozepur	Mamdot	Tibbi Kalan	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
21	Solar Lights	Ferozepur	Mamdot	Jhoke Naudh	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
22	Solar Lights	Ferozepur	Mamdot	Kaker	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
23	Solar Lights	Ferozepur	Mamdot	Lakhmir Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
24	Prov. Solar Lights	Ferozepur	Mamdot	Phular wan	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
25	Prov. Solar Lights	Ferozepur	Mamdot	Jodhpur	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
26	Bus Que Shelter 300 RFT.	Ferozepur	Mamdot	Jhoke Tehal	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
27	Cnst.of (1790 RFT) phirni road	Ferozepur	Mamdot	Mamdot Uttar	2010-11	12.86	0.00	12.86	0.00	12.86	0.00	100	Xen.PR FZR
28	Construction of (985 RFT)Phirni road.	Ferozepur	Mamdot	Killi	2010-11	6.31	0.00	6.31	0.00	6.31	0.00	100	G.P
29	Const. of Phirni Gurmej singh house to Tehal singh Mohan singh	Ferozepur	Mamdot	Kala Tibba	2010-11	2.00	0.00	0.00	2.00	2.00	1.00	100	G.P
	Sub Total(Infrastructure)					53.17	0.00	51.17	2.00	53.17	0.04		
E	Social Sector												
1	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Pojo ke Hithar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
2	Construction of Community Hall 600 RFT.	Ferozepur	Mamdot	Chak Bhanghe	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
3	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Gatti Masta No.	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
4	Construction of Community Hall 200 RFT.	Ferozepur	Mamdot	Jatala	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
5	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Husan Shah	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
6	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Fatte Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
7	Construction of Community Hall 600 RFT.	Ferozepur	Mamdot	Pojo Ke Uttar	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
8	Construction of Community Hall 200 RFT.	Ferozepur	Mamdot	Mirza Lakho Ke	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Bodal	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
10	Construction of Community Hall 200 RFT.	Ferozepur	Mamdot	Gudder Dhandi	2010-11	1.00	0.00	1.00	0.00	1.00	0.00	100	G.P
11	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Butter	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
12	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Chak Sadhu	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
13	Construction of Community Hall 500 RFT.	Ferozepur	Mamdot	Changa Khurd	2010-11	2.50	0.00	2.50	0.00	2.50	0.00	100	G.P
14	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Chpati	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
15	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Gatti Matter	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
16	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Chak Rao Ke	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
17	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Matter Uttar	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
18	Construction of Community Hall 800 RFT.	Ferozepur	Mamdot	Farru wala	2010-11	4.00	0.00	4.00	0.00	4.00	0.00	100	G.P
19	Construction of Community Hall 600 RFT.	Ferozepur	Mamdot	Lakho Ke	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
20	Construction of Community Hall 700 RFT.	Ferozepur	Mamdot	Khunder Uttar	2010-11	3.50	0.00	3.50	0.00	3.50	0.00	100	G.P
21	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Tibbi Kalan	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
22	Construction of Community Hall 600 RFT.	Ferozepur	Mamdot	Jhoke Mohre	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
23	Construction of Community Hall 300 RFT.	Ferozepur	Mamdot	Chak Mubain	2010-11	1.50	0.00	1.50	0.00	1.50	0.00	100	G.P
24	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Malsian	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
25	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Fuller Wan	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
26	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Sodhi Wala	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
27	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Dila Ram	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
28	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Burj Makhan	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
29	Construction of Community Hall 400 RFT.	Ferozepur	Mamdot	Lohra Nawab	2010-11	2.00	0.00	2.00	0.00	2.00	0.00	100	G.P
30	Construction of phirni Bohar to Chakki	Ferozepur	Mamdot	Rahime ke Uttar	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
31	Construction of Community Hall 700 RFT.	Ferozepur	Mamdot	kari Kalan	2010-11	3.50	0.00	3.50	0.00	3.50	0.00	100	G.P
32	Construction of Community Hall 600 RFT.	Ferozepur	Mamdot	Dod	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	G.P
	Sub Total(Social Sector)					72.00	0.00	72.00	0.00	72.00	0.00		
G	Security Related												
1	C/o brick road from village J R Hithar to BoP JR Hithar - 2 Kms	Ferozepur	Mamdot	J.R.Hithar	2010-11	14.65	0.00	14.65	0.00	14.65	0.00	100	Xen.PR FZR

Border Area Development Programme (BADP) for the year 2010-11													
District Ferozepur QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-12-2012													
B:Name of the State: Punjab													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks/ Agency
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	C/o Bus stop shed with waiting shed at village Chak Rauke	Ferozepur	Mamdot	Chak Rauke	2010-11	3.00	0.00	3.00	0.00	3.00	0.00	100	Xen.PR FZR
3	C/o Link road from village Faruwala to fencing gate No. 211-1.2 Kms	Ferozepur	Mamdot	Faruwala	2010-11	8.00	0.00	8.00	0.00	8.00	0.00	100	Xen.PR FZR
	Sub Total(Security Related)					25.65	0.00	25.65	0.00	25.65	0.00		
	Total(Mamdot)					166.85	0.00	164.85	2.00	166.85	0.01		
1	For Monitoring,training to the block level staff, social audit and evaluation of the works	Ferozepur			2010-11	14.68	0.00	14.68	0.00	14.68	0.00	100	
	Grand Total					978.78	0.00	883.78	95.00	978.78	0.10	100	